

Lessard-Sams Outdoor Heritage Council

Laws of Minnesota 2013 Final Report



Date: November 13, 2018

Program or Project Title: DNR Grassland Phase 5

Funds Recommended: \$2,220,000

Manager's Name: Greg Hoch

Organization: MN DNR

Address: 500 Lafayette Road

City: St Paul, MN 55155

Office Number: 651-259-5230

Fax Number: 651-297-4961

Email: greg.hoch@state.mn.us

Website: www.dnr.state.mn.us

Legislative Citation: ML 2013, Ch. 137, Art. 1, Sec. 2, Subd. 2(g)

Appropriation Language: \$2,220,000 in the first year is to the commissioner of natural resources to accelerate the restoration and enhancement of wildlife management areas, scientific and natural areas, and land under native prairie bank easements. A list of proposed land restorations and enhancements must be provided as part of the required accomplishment plan.

County Locations: Becker, Big Stone, Blue Earth, Brown, Chippewa, Chisago, Clay, Cottonwood, Douglas, Fairbault, Fairbult, Faribault, Fillmore, Goodhue, Grant, Houston, Jackson, Kandiyohi, Kittson, Lac qui Parle, Lac Qui Parle, LeSueur, Lincoln, Lyon, Mahnommen, Martin, McLeod, McLeod, Meeker, Murray, Nicolett, Nicollet, Nicollet, Nobles, Norman, Olmsted, Otter Tail, Pennington, Pipestone, Polk, Red Lake, Redwood, Redwood, Renville, Roseau, Sibley, Stevens, Swift, Wabasha, Wilkin, Winona, and Yellow Medicine.

Eco regions in which work was completed:

- Northern Forest
- Forest / Prairie Transition
- Southeast Forest
- Prairie
- Metro / Urban

Activity types:

- Restore
- Enhance

Priority resources addressed by activity:

- Prairie

Summary of Accomplishments:

The following table provides a short summary of the accomplishments under this appropriation. In total, the DNR enhanced and restored 283 sites for a total of 17,087 acres.

Activity Sites Acres	
Diversity Seeding	42 1,031
Prescribed Burn	148 10,365
Restorations	4 144
Woody Removal	92 5,666

Process & Methods:

This report begins with a few specific examples of the outcomes of these projects. I also include a larger overview of how these funds in general benefit the conservation community.

Tree removal on Popular WMA essentially “reclaimed” an open prairie wetland being overtaken by an overgrown fringe of black willow and cottonwood. The wetland basin saw very little in the way of waterfowl usage prior to the project, but has been used to a much greater degree by dabbling ducks since the project. The Area Wildlife Manager has directed several inquiring parties to this wetland for waterfowl hunting opportunity since the project was completed. The elimination of the trees likely increased nesting success as those clumps of trees are no longer harboring skunks, raccoon, opossum, and avian predators. Perhaps most importantly, the project eliminated the seed source of cottonwoods from being broadcast into the adjacent prairie reconstruction area.

The prescribed burn on Benderberg WMA triggered an excellent response in the native wet prairie remnant. It was largely an afterthought at this was former pasture, but the presence of fire really benefitted the native plant community. There was even some hand-harvest opportunity for species like wood lily. Without the roving crew and the MarshTracker, an Rx burn on this site would not have been possible. This was the first time much of this ground had seen a fire in over 4 decades. The plan is to periodically maintain this WMA with fire going forward and to maintain/enhance the wet prairie community that so wonderfully responded to it the first time around.

These funds were used to complete more than 50 acres of woody control projects on the Lake Bronson and Two Rivers Aspen Parkland Scientific and Natural Areas. These projects were part of an ongoing multi-year strategy to combat the encroachment of woody vegetation into high quality native prairies. In addition to setting back encroaching willows and aspen, the Lake Bronson SNA project appeared to have positive impacts on the sites population of western prairie fringed orchids (a Federally threatened species) as the second highest number of orchids ever recorded on the site were counted the spring following the project.

One untold stories is the cooperation between conservation agencies and NGOs in Minnesota. In some states, feds don't like the state, and the NGOs fight among themselves. In Minnesota, we all get along really well. This is evidenced in partnership efforts that developed the Prairie Plan and Pheasant Plan. One early fear with OHF is that this would cause these groups to start bickering over the resource. In fact, the exact opposite has happened. It has pulled us together and increased cooperation.

One example of that is our collective seed harvest and grassland restoration efforts. In at least two areas, most notably Detroit Lakes and the Glacial Lakes area, multiple agencies/NGOs are coordinating their seed harvest and restoration efforts.

Partners are looking 1 to 3 years ahead on restoration efforts. Seed production is best on burned sites. Partners are determining what units and what soil types they want to restore each year. Then they find native tracts or high diversity restorations with similar soil types. These sites are prioritized for burning in the spring.

Once the site is burned, partners again work together to harvest and store the seed in the fall. The seed is then distributed to the DNR, USFWS, TNC or other partners. The seed is spread on the sites in the late winter or early spring. In some cases, agency/NGO staff are harvesting the seed. In other cases, they work with local contractors to harvest the seed.

Harvesting local seed is both cost-effective and when harvesting native tracts ensures we, collectively, are using a diverse mix of local ecotype seed.

Again, the OHF has helped developed new partnerships and projects that would not have happened or that would have happened at a much smaller scale with these critical funds.

Because this is a programmatic appropriation, it's difficult to assign a dollar amount to a specific project. Because of this and the large number of projects, we simply assigned dollars to projects proportional to acres completed in that project. In the same way, we proportionally assigned dollars to personnel based on FTEs.

Explain Partners, Supporters, & Opposition:

Not Listed

Additional Comments:

Exceptional challenges, expectations, failures, opportunities, or unique aspects of program

We were not able to meet our acreage target on this appropriation simply due to some wet springs. Prescribed fire is where the majority of the acres are accomplished in these appropriations. A late or wet spring can impact anticipated goals. In the past several Final Reports and looking at projections for the next couple Final Reports at least we have been and expect to be over our acreage totals.

We did have one clerical error in totaling up acres in the last several Status Updates. That error was caught during the preparation of this report. This error was a legacy of past internal reporting protocols. We have since changed those protocols which assures that similar errors won't happen in the future.

Other Funds Received:

- Not Listed

How were the funds used to advanced the program:

Not Listed

What is the plan to sustain and/or maintain this work after the Outdoor Heritage Funds are expended:

These parcels are priorities for the DNR under several different plans including the Prairie Plan and Pheasant Plan. They will be maintained in the 'rotation' for regular ongoing enhancement. We point out that these are acres that are above and beyond what the DNR would be able to do using our traditional funding sources.

Outcomes:

The original accomplishment plan stated the program would

Programs in the northern forest region:

- Not Listed

How will the outcomes be measured and evaluated?

Not Listed

Programs in forest-prairie transition region:

- Protected, restored, and enhanced nesting and migratory habitat for waterfowl, upland birds, and species of greatest conservation need
- Wetland and upland complexes will consist of native prairies, restored prairies, quality grasslands, and restored shallow lakes and wetlands
- Water is kept on the land

How will the outcomes be measured and evaluated?

Outcomes continue to be a challenge. The non-game program, Biological Survey, and FAW monitoring staff continue to work on monitoring protocols with partner agencies and NGOs. Partners continue to work under the umbrella of the Prairie Plan with existing monitoring programs and developing new protocols that are statistically defensible.

Programs in metropolitan urbanizing region:

- A network of natural land and riparian habitats will connect corridors for wildlife and species in greatest conservation need

How will the outcomes be measured and evaluated?

Outcomes continue to be a challenge. The non-game program, Biological Survey, and FAW monitoring staff continue to work on monitoring protocols with partner agencies and NGOs. Partners continue to work under the umbrella of the Prairie Plan with existing monitoring programs and developing new protocols that are statistically defensible.

Programs in southeast forest region:

- Healthier populations of endangered, threatened, and special concern species as well as more common species

How will the outcomes be measured and evaluated?

Outcomes continue to be a challenge. The non-game program, Biological Survey, and FAW monitoring staff continue to work on monitoring protocols with partner agencies and NGOs. Partners continue to work under the umbrella of the Prairie Plan with existing

monitoring programs and developing new protocols that are statistically defensible.

Programs in prairie region:

- Improved condition of habitat on public lands
- Protected, restored, and enhanced habitat for waterfowl, upland birds, and species of greatest conservation need

How will the outcomes be measured and evaluated?

Outcomes continue to be a challenge. The non-game program, Biological Survey, and FAW monitoring staff continue to work on monitoring protocols with partner agencies and NGOs. Partners continue to work under the umbrella of the Prairie Plan with existing monitoring programs and developing new protocols that are statistically defensible.

Budget Spreadsheet

Final Budget line item reallocations are allowed up to 10% and do not need require an amendment to the Accomplishment Plan

Total Amount: \$2,220,000

Budget and Cash Leverage

BudgetName	Request	Spent	Cash Leverage (anticipated)	Cash Leverage (received)	Leverage Source	Total (original)	Total (final)
Personnel	\$1,023,700	\$910,400	\$0	\$0		\$1,023,700	\$910,400
Contracts	\$758,000	\$671,500	\$0	\$0		\$758,000	\$671,500
Fee Acquisition w/ PILT	\$0	\$0	\$0	\$0		\$0	\$0
Fee Acquisition w/o PILT	\$0	\$0	\$0	\$0		\$0	\$0
Easement Acquisition	\$0	\$0	\$0	\$0		\$0	\$0
Easement Stewardship	\$0	\$0	\$0	\$0		\$0	\$0
Travel	\$170,800	\$251,800	\$0	\$0		\$170,800	\$251,800
Professional Services	\$0	\$0	\$0	\$0		\$0	\$0
Direct Support Services	\$184,100	\$178,400	\$0	\$0		\$184,100	\$178,400
DNR Land Acquisition Costs	\$0	\$0	\$0	\$0		\$0	\$0
Capital Equipment	\$0	\$0	\$0	\$0		\$0	\$0
Other Equipment/Tools	\$33,600	\$1,100	\$0	\$0		\$33,600	\$1,100
Supplies/Materials	\$49,800	\$188,700	\$0	\$0		\$49,800	\$188,700
DNR IDP	\$0	\$0	\$0	\$0		\$0	\$0
To tal	\$2,220,000	\$2,201,900	\$0	\$0		\$2,220,000	\$2,201,900

Personnel

Position	FTE	Over # of years	Spent	Cash Leverage	Leverage Source	Total
NR spec and tech (WER)	1.00	3.00	\$115,600	\$0		\$115,600
NR laborer (WER)	0.25	2.00	\$20,400	\$0		\$20,400
Wildlife Contract Spec (Wildlife)	1.00	3.00	\$180,100	\$0		\$180,100
WMA Crew Leader	1.00	2.00	\$178,600	\$0		\$178,600
WMA Crew Laborer	5.00	2.00	\$415,700	\$0		\$415,700
To tal	8.25	12.00	\$910,400	\$0		\$910,400

Explain any budget challenges or successes:

We thank Sandy for quickly responding to budget amendments.

All revenues received by the recipient that have been generated from activities on land with money from the OHF:

Total Revenue: \$0

Revenue Spent: \$0

Revenue Balance: \$0

- E. This is not applicable as there was no revenue generated.

Output Tables

Table 1a. Acres by Resource Type

Type	Wetlands (original)	Wetlands (final)	Prairies (original)	Prairies (final)	Forest (original)	Forest (final)	Habitats (original)	Habitats (final)	Total (original)	Total (final)
Restore	0	0	0	144	0	0	0	0	0	144
Protect in Fee with State PILT Liability	0	0	0	0	0	0	0	0	0	0
Protect in Fee W/O State PILT Liability	0	0	0	0	0	0	0	0	0	0
Protect in Easement	0	0	0	0	0	0	0	0	0	0
Enhance	0	0	20,992	16,943	0	0	0	0	20,992	16,943
Total	0	0	20,992	17,087	0	0	0	0	20,992	17,087

Table 1b. How many of these Prairie acres are Native Prairie?

Type	Native Prairie (original)	Native Prairie (final)
Restore	0	0
Protect in Fee with State PILT Liability	0	0
Protect in Fee W/O State PILT Liability	0	0
Protect in Easement	0	0
Enhance	0	0
Total	0	0

Table 2. Total Funding by Resource Type

Type	Wetlands (original)	Wetlands (final)	Prairies (original)	Prairies (final)	Forest (original)	Forest (final)	Habitats (original)	Habitats (final)	Total (original)	Total (final)
Restore	\$0	\$0	\$0	\$18,500	\$0	\$0	\$0	\$0	\$0	\$18,500
Protect in Fee with State PILT Liability	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Protect in Fee W/O State PILT Liability	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Protect in Easement	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Enhance	\$0	\$0	\$2,220,000	\$2,183,400	\$0	\$0	\$0	\$0	\$2,220,000	\$2,183,400
Total	\$0	\$0	\$2,220,000	\$2,201,900	\$0	\$0	\$0	\$0	\$2,220,000	\$2,201,900

Table 3. Acres within each Ecological Section

Type	Metro Urban (original)	Metro Urban (final)	ForestPrairie (original)	Forest Prairie (final)	SEForest (original)	SE Forest (final)	Prairie (original)	Prairie (final)	N Forest (original)	N Forest (final)	Total (original)	Total (final)
Restore	0	0	0	0	0	25	0	119	0	0	0	144
Protect in Fee with State PILT Liability	0	0	0	0	0	0	0	0	0	0	0	0
Protect in Fee W/O State PILT Liability	0	0	0	0	0	0	0	0	0	0	0	0
Protect in Easement	0	0	0	0	0	0	0	0	0	0	0	0
Enhance	0	0	975	1,178	1,223	1,550	18,794	14,215	0	0	20,992	16,943
Total	0	0	975	1,178	1,223	1,575	18,794	14,334	0	0	20,992	17,087

Table 4. Total Funding within each Ecological Section

Type	Metro Urban (original)	Metro Urban (final)	ForestPrairie (original)	Forest Prairie (final)	SE Forest (original)	SE Forest (final)	Prairie (original)	Prairie (final)	N Forest (original)	N Forest (final)	Total (original)	Total (final)
Restore	\$0	\$0	\$0	\$0	\$0	\$3,200	\$0	\$15,300	\$0	\$0	\$0	\$18,500
Protect in Fee with State PILT Liability	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Protect in Fee W/O State PILT Liability	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Protect in Easement	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Enhance	\$0	\$0	\$62,000	\$151,800	\$182,300	\$199,700	\$1,975,700	\$1,831,900	\$0	\$0	\$2,220,000	\$2,183,400
Total	\$0	\$0	\$62,000	\$151,800	\$182,300	\$202,900	\$1,975,700	\$1,847,200	\$0	\$0	\$2,220,000	\$2,201,900

Automatic system calculation / not entered by managers

Target Lake/Stream/River Feet or Miles (original)

0

Target Lake/Stream/River Feet or Miles (final)

0

Explain the success/shortage of acre goals:

There were several wet springs during this time period which affected our main activity, prescribed fire. While we were a little short this year, we have been over our acres in previous years and status updates show we are on target to exceed acre targets in the next couple final reports.

Parcel List

Section 1 - Restore / Enhance Parcel List

Becker

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Frank WMA	13941224	50	\$6,443	Yes	Woody Removal
Hubble Pond WMA	13940212	163	\$21,004	Yes	Woody Removal
Ogema Springs WMA	14242225	10	\$1,289	Yes	Woody Removal
Ogema Springs WMA	14242225	27	\$3,479	Yes	Diversity seeding
Sallie Lake AMA	13841207	18	\$2,300	Yes	Woody Removal
Schultz Lake WMA	13940230	2	\$258	Yes	Woody Removal
Shelly Island WMA	13940202	80	\$10,309	Yes	Woody Removal

Big Stone

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
David Steen WMA	12346231	67	\$8,634	Yes	Prescribed Burn
Hornstien WMA	12449236	124	\$15,979	Yes	Prescribed Burn
Killen-LqP WMA	12044215	66	\$8,505	Yes	Woody Removal
Lac qui Parle-Bahl Tract WMA	12045202	8	\$1,031	Yes	Woody Removal
LqP-Von Holtum WMA	12045202	87	\$11,211	Yes	Prescribed Burn
Reisdorph WMA	12246226	69	\$8,891	Yes	Prescribed Burn
Skoo g WMA	12447226	6	\$773	Yes	Woody Removal
Skoo g WMA	12447226	6	\$773	Yes	Prescribed Burn
Skoo g WMA	12447226	6	\$773	Yes	Diversity seeding
Theilke Goose WMA	12246211	10	\$1,289	Yes	Prescribed Burn
Thiekle WMA	12246210	30	\$3,866	Yes	Prescribed Burn
Thomson WMA	12245208	15	\$1,933	Yes	Prescribed Burn

Blue Earth

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Butternut Prairie SNA	10829230	11	\$1,417	Yes	Prescribed Burn
Cambria WMA	10929222	7	\$902	Yes	Woody Removal
O.A. Vee Memorial WMA	10828225	18	\$2,319	Yes	Woody Removal
Stokman WMA	10525234	219	\$28,221	Yes	Woody Removal

Brown

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Bashaw WMA	10834215	10	\$1,289	Yes	Diversity seeding
Coal Mine Creek WMA	10935207	25	\$3,222	Yes	Diversity seeding
Meadowlark Acres WMA	10833201	14	\$1,800	Yes	Prescribed Burn
Meine NPB	10935233	46	\$5,928	Yes	Prescribed Burn
Roseneau-Lambrecht WMA	11031215	160	\$20,618	Yes	Prescribed Burn
Tauer Prairie SNA	10931235	91	\$11,726	Yes	Prescribed Burn
Terri WMA	10834215	4	\$515	Yes	Diversity seeding
Vogel WMA	10835203	80	\$10,309	Yes	Woody Removal
Wood Lake WMA	10833228	167	\$21,520	Yes	Prescribed Burn

Chippewa

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Benderberg-Olson WMA	11941219	86	\$11,082	Yes	Prescribed Burn
Benderberg WMA	11941219	4	\$515	Yes	Diversity seeding
Benderberg WMA	11941219	253	\$32,602	Yes	Prescribed Burn
Benderberg WMA	11942213	85	\$10,953	Yes	Woody Removal
Benderberg WMA	11942213	179	\$23,066	Yes	Prescribed Burn
Lac qui Parle-Ginnala Maple WMA	11942234	4	\$515	Yes	Woody Removal
Lac qui Parle - Larson WMA	11842201	14	\$1,804	Yes	Prescribed Burn
Lac qui Parle - Moseng WMA	11942235	5	\$644	Yes	Prescribed Burn
Lac qui Parle - Olson WMA	11842212	4	\$515	Yes	Prescribed Burn
Lac qui Parle-Roseman WMA	11942233	12	\$1,546	Yes	Woody Removal
Lac qui Parle - Shervy WMA	11842213	26	\$3,350	Yes	Prescribed Burn
Larson Tree Marsh WMA	11842202	30	\$3,866	Yes	Prescribed Burn
Milan Bridge-LqP WMA	11942219	9	\$1,200	Yes	Woody Removal
Milan WMA	11942204	95	\$12,242	Yes	Woody Removal
Sween WMA	11639206	1	\$129	Yes	Diversity seeding
Zemple-LqP WMA	11942219	34	\$4,381	Yes	Woody Removal

Chisago

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Janet Johnson WMA	35210227	35	\$4,510	Yes	Restoration
Wild Rose WMA	36210209	28	\$3,608	Yes	Restoration

Clay

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
B-B Ranch NPB	14146213	140	\$18,041	Yes	Prescribed Burn
Bjornson WMA	13946214	54	\$6,958	Yes	Woody Removal
Blanket Flower Prairie SNA	13744211	102	\$13,144	Yes	Prescribed Burn
Felton Prairie SNA	14145205	244	\$31,442	Yes	Prescribed Burn
Jannsen WMA	13140216	14	\$1,800	Yes	Woody Removal

Cottonwood

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Mickelson NPB	10536227	23	\$2,964	Yes	Prescribed Burn
Pats Pasture WMA	10537229	115	\$14,819	Yes	Diversity seeding
Rock Ridge WMA	10735214	127	\$16,365	Yes	Diversity seeding

Douglas

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Holmes WMA	12936214	53	\$6,830	Yes	Diversity seeding
Red Rock WMA	12840220	5	\$644	Yes	Woody Removal

Fairbault

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Blue Earth River AMA	10428221	13	\$1,700	Yes	Diversity seeding
Guckeen WMA	10228228	43	\$5,500	Yes	Prescribed Burn
Lake Guckeen WMA	10228208	125	\$16,100	Yes	Woody Removal
Walnut Lake-Gerber WMA	10224218	39	\$5,026	Yes	Prescribed Burn

Fairbult

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Lane WMA	10328229	13	\$1,675	Yes	Prescribed Burn

Faribault

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Walnut Lake WMA	10225211	56	\$7,216	Yes	Restoration

Fillmore

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Beaver Creek WMA	10113220	67	\$8,634	Yes	Woody Removal
Spring Valley WMA	10313208	35	\$4,510	Yes	Woody Removal

Goodhue

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
John Peter Hoffman Spring Brook Valley WMA	11215207	72	\$9,278	Yes	Prescribed Burn
Woodbury WMA	11016233	12	\$1,546	Yes	Prescribed Burn

Grant

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Chippewa Pond WMA	12741224	93	\$11,984	Yes	Woody Removal

Houston

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Jefferson Twp SF	10104220	161	\$20,700	Yes	Woody Removal

Jackson

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Holthe Prairie SNA	10335205	64	\$8,247	Yes	Prescribed Burn
Minnesota WMA	10136232	26	\$3,350	Yes	Diversity seeding

Kandiyohi

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Follies WMA	12234202	11	\$1,417	Yes	Woody Removal
Follies WMA	12234202	11	\$1,417	Yes	Woody Removal

Kittson

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Lake Bronson SNA	16146225	3	\$387	Yes	Woody Removal

Lac qui Parle

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Church WMA	11642226	70	\$9,020	Yes	Woody Removal
David B Vesall WMA	11846223	30	\$3,866	Yes	Woody Removal
Hamlin WMA	11744228	25	\$3,222	Yes	Prescribed Burn
Haydenville WMA	11845221	41	\$5,283	Yes	Prescribed Burn
Lac qui Parle - Osmundson WMA	11842205	27	\$3,479	Yes	Prescribed Burn
Lac qui Parle - Shelstad WMA	11943222	68	\$8,763	Yes	Prescribed Burn
Lac qui Parle - Simonson Soderberg WMA	12044217	750	\$96,646	Yes	Prescribed Burn
Lake Shore Hill Prairie-LqP WMA	11842210	17	\$2,191	Yes	Woody Removal
Lakeshore Hill Prairie WMA	11842210	17	\$2,191	Yes	Prescribed Burn
LQP Park SW WMA	11842223	8	\$1,031	Yes	Prescribed Burn
Lundy WMA	11643214	10	\$1,289	Yes	Woody Removal
Medicine Pipe WMA	11643235	47	\$6,056	Yes	Prescribed Burn
Michaelson WMA	11743211	1	\$129	Yes	Diversity seeding
Michelson WMA	11743211	30	\$3,866	Yes	Woody Removal
NE Four Corners WMA	11845230	100	\$12,886	Yes	Prescribed Burn
Northeast Four Corners WMA	11845230	67	\$8,634	Yes	Woody Removal
Salt Lake NE WMA	11746205	18	\$2,319	Yes	Prescribed Burn
Salt Lake SW WMA	11746208	42	\$5,412	Yes	Prescribed Burn
Salt Lake WMA	11746204	572	\$73,708	Yes	Woody Removal
Shelstad Woodies-LqP WMA	11943222	5	\$644	Yes	Woody Removal
Wild Wings WMA	11643222	15	\$1,933	Yes	Woody Removal

Lac Qui Parle

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Caerulean WMA	11945218	46	\$5,928	Yes	Prescribed Burn
Florida Creek WMA	11645209	5	\$644	Yes	Diversity seeding
Lac Qui Parle WMA - Thomson Tract	12044217	140	\$18,041	Yes	Woody Removal
Walter WMA	11946225	83	\$10,695	Yes	Prescribed Burn
Walter WMA	11946235	94	\$12,113	Yes	Prescribed Burn

LeSueur

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Cordova WMA	11024204	10	\$1,289	Yes	Diversity seeding

Lincoln

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Ash Lake WMA	11145217	147	\$18,943	Yes	Prescribed Burn
Bohemian WMA	11346203	2	\$258	Yes	Woody Removal
Bohemian WMA	11436233	15	\$1,933	Yes	Prescribed Burn
Chain of Sloughs WMA	11145215	32	\$4,124	Yes	Prescribed Burn
Coot WMA	11144219	48	\$6,185	Yes	Prescribed Burn
Hole in the Mountain WMA	10945220	104	\$13,402	Yes	Prescribed Burn
Marshfield WMA	11044231	67	\$8,634	Yes	Woody Removal
Minnkota WMA	11346206	82	\$10,567	Yes	Prescribed Burn
Richard J. Doer WMA	11346225	60	\$7,700	Yes	Diversity seeding
Schindel WMA	10946222	29	\$3,737	Yes	Prescribed Burn
Shoakatan WMA	11146204	40	\$5,154	Yes	Prescribed Burn
Shindel WMA	10946222	10	\$1,289	Yes	Woody Removal
Stay Lake AMA	11144229	24	\$3,093	Yes	Prescribed Burn
Stay Lake AMA WMA	11144229	2	\$258	Yes	Diversity seeding
Stay WMA	11144229	12	\$1,546	Yes	Prescribed Burn

Lyon

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Amiret WMA	11040204	1	\$129	Yes	Diversity seeding
Brakke WMA	11040203	1	\$129	Yes	Diversity seeding
Clifton WMA	11140207	170	\$21,906	Yes	Prescribed Burn
Clifton WMA	11141207	171	\$22,035	Yes	Woody Removal
Coon Creek - Cupps Slough WMA	11043207	112	\$14,432	Yes	Woody Removal
Elmer Weltz WMA	11143229	33	\$4,252	Yes	Woody Removal
Green Valley WMA	11240218	51	\$6,572	Yes	Prescribed Burn
Jacobson WMA	11041219	126	\$16,236	Yes	Woody Removal
Lines WMA	11340213	1	\$129	Yes	Diversity seeding
Lines WMA	11340223	286	\$36,854	Yes	Woody Removal
Rolling Hills WMA	11140205	85	\$10,953	Yes	Woody Removal
Sham Lake WMA	11340210	20	\$2,577	Yes	Woody Removal
Sodus WMA	10942201	45	\$5,799	Yes	Prescribed Burn
Tillermans WMA	11243218	34	\$4,381	Yes	Prescribed Burn
Vallers WMA	11341230	90	\$11,597	Yes	Prescribed Burn
White Prairie WMA	11141223	17	\$2,191	Yes	Prescribed Burn

Mahnomens

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Vanose WMA	14641225	100	\$12,886	Yes	Woody Removal
Waubun WMA	14344228	10	\$1,289	Yes	Woody Removal

Martin

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Four Corners WMA	10332231	38	\$4,897	Yes	Woody Removal
Four Corners WMA	10332231	38	\$4,897	Yes	Woody Removal

McLeod

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
The Forty WMA	11627217	7	\$902	Yes	Prescribed Burn

McLeod

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Bob Gehlen WMA	11428206	23	\$2,964	Yes	Woody Removal
Mark and Ursel Smith WMA	11629230	61	\$7,861	Yes	Woody Removal
Prairie Heritage WMA	11629232	17	\$2,191	Yes	Prescribed Burn
Ras-Lynn WMA	11630232	10	\$1,289	Yes	Woody Removal

Meeker

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Butternut WMA	11932219	44	\$5,670	Yes	Prescribed Burn
Greenleaf WMA	11731204	142	\$18,298	Yes	Prescribed Burn
Mahlon James WMA	11831230	17	\$2,191	Yes	Prescribed Burn
Manannah WMA	12131236	60	\$7,732	Yes	Woody Removal
Minnebelle Lake AMA	11831212	4	\$515	Yes	Prescribed Burn
Popular WMA	11932232	52	\$6,701	Yes	Woody Removal
Pro venture WMA	11831226	39	\$5,026	Yes	Prescribed Burn
Thompson Lake WMA	11732217	40	\$5,154	Yes	Prescribed Burn

Murray

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Buttermilk Run AMA	10840233	8	\$1,031	Yes	Diversity seeding
Buttermilk Run AMA	10840233	36	\$4,600	Yes	Prescribed Burn
Chandler South WMA	10642231	81	\$10,438	Yes	Prescribed Burn
Devils Run WMA	10639206	27	\$3,479	Yes	Prescribed Burn
Iron Lake WMA	10842210	173	\$22,293	Yes	Prescribed Burn
McCord-Liable WMA	10742206	20	\$2,577	Yes	Prescribed Burn
Sarah-Mason WMA	10841233	77	\$9,922	Yes	Prescribed Burn

Nicolett

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Nicollet Creek WMA	10928208	7	\$902	Yes	Woody Removal
Swan Lake-North Star WMA	10928228	72	\$9,278	Yes	Woody Removal

Nicollet

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Northeast Angle WMA	11027217	40	\$5,154	Yes	Woody Removal
North Star Hillside WMA	10928229	60	\$7,732	Yes	Prescribed Burn
North star WMA	10928229	20	\$2,577	Yes	Prescribed Burn
Swan Lake-Oak Leaf WMA	11027225	14	\$1,804	Yes	Woody Removal

Nicollet

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Swan Lake WMA-Courtland Middle	11029232	150	\$19,329	Yes	Woody Removal
Swan Lake WMA - Oshawa Tract	11027219	132	\$17,010	Yes	Woody Removal
Swan Lake WMA - Wiwi Bay Tract	11028213	132	\$17,010	Yes	Woody Removal

Nobles

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Compass Prairie SNA	10141203	20	\$2,577	Yes	Prescribed Burn

Norman

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Prairie Smoke Dunes SNA	14644218	103	\$13,300	Yes	Prescribed Burn
Sandpiper Prairie SNA	14445233	236	\$30,411	Yes	Prescribed Burn
Syre WMA	14344228	24	\$3,093	Yes	Woody Removal
Syre WMA	14344228	72	\$9,278	Yes	Diversity seeding
Twin Valley WMA	14344230	19	\$2,448	Yes	Woody Removal
Twin Valley WMA	14344231	75	\$9,665	Yes	Diversity seeding

Olmsted

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Gordon W. Yeager WMA	10713233	38	\$4,897	Yes	Prescribed Burn
Haverhill WMA	10713222	50	\$6,443	Yes	Prescribed Burn
Haverhill WMA	10713226	25	\$3,222	Yes	Restoration
Keller WMA	10515201	13	\$1,675	Yes	Prescribed Burn

Otter Tail

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Aastad WMA	13143216	6	\$773	Yes	Diversity seeding
Erlandson WMA	13143225	90	\$11,597	Yes	Diversity seeding
Orwell WMA	13244226	12	\$1,546	Yes	Diversity seeding
Prairie Ridge WMA	13144216	20	\$2,577	Yes	Diversity seeding

Pennington

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Pembina WMA	15245218	25	\$3,222	Yes	Diversity seeding
Pembina WMA -Kalsness tract	15345230	71	\$9,149	Yes	Woody Removal

Pipestone

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Eden WMA	10546224	110	\$14,175	Yes	Prescribed Burn
Holland WMA	10744205	38	\$4,897	Yes	Prescribed Burn

Polk

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Belgium WMA	15246216	33	\$4,252	Yes	Woody Removal
Kakaik WMA	14942226	25	\$3,222	Yes	Woody Removal
Pembina WMA	15246201	51	\$6,572	Yes	Woody Removal

Red Lake

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Marcoux WMA	15044224	107	\$13,788	Yes	Woody Removal

Redwood

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Cedar Mountain SNA	11234215	21	\$2,706	Yes	Woody Removal
Cedar Mountain SNA	11234215	44	\$5,670	Yes	Prescribed Burn
Cedar Rock Hagen WMA	11336204	55	\$7,087	Yes	Prescribed Burn
Cedar Rock Hagen WMA	11336204	75	\$9,665	Yes	Prescribed Burn
Cedar Rock Hagen WMA	11336211	25	\$3,222	Yes	Woody Removal
Cedar Rock WMA	11336203	117	\$15,077	Yes	Prescribed Burn
Cedar Rock WMA	11336210	117	\$15,077	Yes	Prescribed Burn
Dutch Charley Creek WMA	10936219	18	\$2,319	Yes	Diversity seeding
Dutch Charley Creek WMA	10936230	35	\$4,510	Yes	Diversity seeding
Foxvog WMA	11238221	73	\$9,407	Yes	Prescribed Burn
Gora WMA	10937229	5	\$644	Yes	Diversity seeding
Lamberton WMA	10936218	56	\$7,216	Yes	Prescribed Burn
Lamberton WMA	10937211	42	\$5,400	Yes	Prescribed Burn
Tiger Lake-Dahlberg WMA	11335227	20	\$2,577	Yes	Prescribed Burn
Two Rivers WMA	10938202	30	\$3,866	Yes	Prescribed Burn
Verona WMA	10833202	50	\$6,443	Yes	Prescribed Burn
Voosen WMA	11238219	9	\$1,160	Yes	Woody Removal
Voosen WMA	11238219	75	\$9,665	Yes	Woody Removal
Voosen WMA	11238219	80	\$10,309	Yes	Prescribed Burn
Voosen WMA	11238219	140	\$18,041	Yes	Prescribed Burn
Waterbury WMA	11037218	62	\$7,989	Yes	Prescribed Burn
Whispering Ridge AMA	11436230	14	\$1,804	Yes	Diversity seeding

Redwood

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Cedar Rock Hagen WMA	11336204	1	\$129	Yes	Diversity seeding
Voosen WMA	11239219	1	\$129	Yes	Diversity seeding

Renville

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Beaver Falls WMA	11335223	101	\$13,015	Yes	Prescribed Burn
Chetomba Creek WMA	11637208	276	\$35,566	Yes	Woody Removal
Cold Spring WMA	11336211	234	\$30,200	Yes	Prescribed Burn
Morton Outcrops SNA	11334231	12	\$1,546	Yes	Woody Removal
Roeck Becker WMA	11535228	54	\$6,958	Yes	Prescribed Burn
Tiger Lake Dahlberg WMA	11335228	13	\$1,675	Yes	Prescribed Burn
Trosgaurd WMA	11537218	40	\$5,154	Yes	Woody Removal

Roseau

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Two Rivers Aspen Parkland SNA	16044220	48	\$6,185	Yes	Woody Removal
Two Rivers Aspen Parkland SNA	16044220	463	\$59,663	Yes	Prescribed Burn

Sibley

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Ravanche WMA	11426217	39	\$5,026	Yes	Woody Removal

Stevens

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Freeman WMA	12342220	5	\$644	Yes	Diversity seeding
Thedin WMA	12643207	60	\$7,732	Yes	Woody Removal

Swift

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Bench WMA	12239236	56	\$7,216	Yes	Woody Removal
Byrne Lake WMA	12241206	17	\$2,191	Yes	Diversity seeding
Byrne Lake WMA	12241206	37	\$4,768	Yes	Woody Removal
Camp Kerk WMA	12237219	20	\$2,577	Yes	Woody Removal
Camp Kerk WMA	12237219	70	\$9,020	Yes	Prescribed Burn
Camp Kerk WMA	12237230	46	\$5,928	Yes	Woody Removal
Ehrenberg WMA	12242232	5	\$644	Yes	Prescribed Burn
Person WMA	12042221	53	\$6,830	Yes	Prescribed Burn
Storm Bridge WMA	12043217	112	\$14,432	Yes	Prescribed Burn
Strom Bridge North-LqP WMA	12043217	82	\$10,567	Yes	Woody Removal
Strom Bridge SW-LqP WMA	12043219	24	\$3,093	Yes	Woody Removal

Wabasha

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Whitewater WMA - Dorer Pool	10910235	60	\$7,732	Yes	Prescribed Burn
Whitewater WMA - Drehnkhans Ridge	10910235	16	\$2,062	Yes	Prescribed Burn
Whitewater WMA - Hoosier Ridge	10910236	45	\$5,799	Yes	Prescribed Burn
Whitewater WMA - Hoosier Ridge	10910235	100	\$12,886	Yes	Prescribed Burn
Whitewater WMA - Marks Farm	10909230	27	\$3,479	Yes	Prescribed Burn

Wilkin

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Manston WMA	13546230	5	\$644	Yes	Diversity seeding
Manston WMA	13547224	5	\$644	Yes	Woody Removal

Winona

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Whitewater WMA	10809206	200	\$25,772	Yes	Prescribed Burn
Whitewater WMA - Anna Schmidt	10810229	15	\$1,933	Yes	Prescribed Burn
Whitewater WMA - Anna Schmidt 2	10810220	12	\$1,546	Yes	Prescribed Burn
Whitewater WMA - Beaver Cutoff	10810214	85	\$10,953	Yes	Prescribed Burn
Whitewater WMA - Beaver Cutoff	10810215	10	\$1,289	Yes	Prescribed Burn
Whitewater WMA - Brosigs Hillside	10710211	16	\$2,062	Yes	Prescribed Burn
Whitewater WMA - Cyril Kronebusch	10810226	20	\$2,577	Yes	Prescribed Burn
Whitewater WMA - Elba	10710208	3	\$400	Yes	Prescribed Burn
Whitewater WMA - Fairwater -	10710208	40	\$5,200	Yes	Prescribed Burn
Whitewater WMA - Kohner Ridge	10709230	7	\$902	Yes	Prescribed Burn
Whitewater WMA - Kramer Ridge	10710202	21	\$2,706	Yes	Prescribed Burn
Whitewater WMA - Kriedermacher	10710212	33	\$4,252	Yes	Prescribed Burn
Whitewater WMA - Nursery Bottoms	10810223	5	\$644	Yes	Prescribed Burn
Whitewater WMA - Office	10810234	7	\$902	Yes	Prescribed Burn
Whitewater WMA - Trout Valley	10809206	380	\$48,967	Yes	Prescribed Burn

Yellow Medicine

Name	TRDS	Acres	Total Cost	Existing Protection?	Description
Bohemian Marshes WMA	11446233	10	\$1,289	Yes	Diversity seeding
Clawson WMA	11640207	58	\$7,474	Yes	Prescribed Burn
Clawson WMA	11640207	79	\$10,180	Yes	Woody Removal
Fortier 24 NPB	11446224	60	\$7,732	Yes	Prescribed Burn
Jeese Saum WMA	11446228	55	\$7,087	Yes	Prescribed Burn
Miller Richter WMA	11543206	41	\$5,283	Yes	Prescribed Burn
Minnesota Falls 3 NPB	11539203	43	\$5,541	Yes	Prescribed Burn
Mound Springs WMA	11546208	43	\$5,541	Yes	Prescribed Burn
Mound Springs WMA	11546208	72	\$9,278	Yes	Prescribed Burn
Myhre WMA	11441205	30	\$3,866	Yes	Woody Removal
Myhre WMA	11441205	74	\$9,536	Yes	Prescribed Burn
Oshkosh WMA	11544223	47	\$6,056	Yes	Prescribed Burn
Roy Lenzen WMA	11640214	1	\$129	Yes	Diversity seeding
Roy Lenzen WMA	11640214	24	\$3,093	Yes	Prescribed Burn
Sioux Nation WMA	11446217	112	\$14,432	Yes	Prescribed Burn
Siyo Waste WMA	11641228	38	\$4,897	Yes	Prescribed Burn
St. Leo WMA	11543207	83	\$10,695	Yes	Prescribed Burn
Stokke WMA	11541220	42	\$5,412	Yes	Prescribed Burn
Swede Prairie WMA	11442232	83	\$10,695	Yes	Prescribed Burn
Tately WMA	11446232	88	\$11,340	Yes	Prescribed Burn
Timms Lake WMA	11339234	65	\$8,376	Yes	Prescribed Burn
Tyro WMA	11542216	119	\$15,334	Yes	Prescribed Burn
Tyro WMA	11542221	86	\$11,082	Yes	Prescribed Burn

Section 2 - Protect Parcel List

No parcels with an activity type protect.

Section 2a - Protect Parcel with Bldgs

No parcels with an activity type protect and has buildings.

Section 3 - Other Parcel Activity

No parcels with an other activity type.

Completed Parcel: Aastad WMA

# of Total Acres:	6
County:	Otter Tail
Township:	131
Range:	43
Direction:	2
Section:	16
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	6
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$773

Completed Parcel: Amiret WMA

# of Total Acres:	1
County:	Lyon
Township:	110
Range:	40
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Ash Lake WMA

# of Total Acres:	147
County:	Lincoln
Township:	111
Range:	45
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	147
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$18,943

Completed Parcel: Bashaw WMA

# of Total Acres:	10
County:	Brown
Township:	108
Range:	34
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: B-B Ranch NPB

# of Total Acres:	140
County:	Clay
Township:	141
Range:	46
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	140
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$18,041

Completed Parcel: Beaver Creek WMA

# of Total Acres:	67
County:	Fillmore
Township:	101
Range:	13
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	67
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,634

Completed Parcel: Beaver Falls WMA

# of Total Acres:	101
County:	Renville
Township:	113
Range:	35
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	101
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$13,015

Completed Parcel: Belgium WMA

# of Total Acres:	33
County:	Polk
Township:	152
Range:	46
Direction:	2
Section:	16
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	33
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,252

Completed Parcel: Bench WMA

# of Total Acres:	56
County:	Swift
Township:	122
Range:	39
Direction:	2
Section:	36
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	56
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,216

Completed Parcel: Benderberg-Olson WMA

# of Total Acres:	86
County:	Chippewa
Township:	119
Range:	41
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	86
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,082

Completed Parcel: Benderberg WMA

# of Total Acres:	179
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	179
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$23,066

Completed Parcel: Benderberg WMA

# of Total Acres:	4
County:	Chippewa
Township:	119
Range:	41
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	4
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$515

Completed Parcel: Benderberg WMA

# of Total Acres:	85
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	85
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,953

Completed Parcel: Benderberg WMA

# of Total Acres:	253
County:	Chippewa
Township:	119
Range:	41
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	253
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$32,602

Completed Parcel: Bjornson WMA

# of Total Acres:	54
County:	Clay
Township:	139
Range:	46
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	54
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,958

Completed Parcel: Blanket Flower Prairie SNA

# of Total Acres:	102
County:	Clay
Township:	137
Range:	44
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	102
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$13,144

Completed Parcel: Blue Earth River AMA

# of Total Acres:	13
County:	Fairbault
Township:	104
Range:	28
Direction:	2
Section:	21
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	13
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,700

Completed Parcel: Bob Gehlen WMA

# of Total Acres:	23
County:	McLeod
Township:	114
Range:	28
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	23
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,964

Completed Parcel: Bohemian Marshes WMA

# of Total Acres:	10
County:	Yellow Medicine
Township:	114
Range:	46
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Bohemian WMA

# of Total Acres:	15
County:	Lincoln
Township:	114
Range:	36
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	15
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,933

Completed Parcel: Bohemian WMA

# of Total Acres:	2
County:	Lincoln
Township:	113
Range:	46
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	2
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$258

Completed Parcel: Brakke WMA

# of Total Acres:	1
County:	Lyon
Township:	110
Range:	40
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Buttermilk Run AMA

# of Total Acres:	8
County:	Murray
Township:	108
Range:	40
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	8
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,031

Completed Parcel: Buttermilk Run AMA

# of Total Acres:	36
County:	Murray
Township:	108
Range:	40
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	36
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,600

Completed Parcel: Butternut Prairie SNA

# of Total Acres:	11
County:	Blue Earth
Township:	108
Range:	29
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	11
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,417

Completed Parcel: Butternut WMA

# of Total Acres:	44
County:	Meeker
Township:	119
Range:	32
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	44
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,670

Completed Parcel: Byrne Lake WMA

# of Total Acres:	17
County:	Swift
Township:	122
Range:	41
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Byrne Lake WMA

# of Total Acres:	37
County:	Swift
Township:	122
Range:	41
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	37
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,768

Completed Parcel: Caerulean WMA

# of Total Acres:	46
County:	Lac Qui Parle
Township:	119
Range:	45
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	46
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,928

Completed Parcel: Cambria WMA

# of Total Acres:	7
County:	Blue Earth
Township:	109
Range:	29
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	7
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$902

Completed Parcel: Camp Kerk WMA

# of Total Acres:	20
County:	Swift
Township:	122
Range:	37
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Camp Kerk WMA

# of Total Acres:	70
County:	Swift
Township:	122
Range:	37
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	70
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,020

Completed Parcel: Camp Kerk WMA

# of Total Acres:	46
County:	Swift
Township:	122
Range:	37
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	46
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,928

Completed Parcel: Cedar Mountain SNA

# of Total Acres:	44
County:	Redwood
Township:	112
Range:	34
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	44
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,670

Completed Parcel: Cedar Mountain SNA

# of Total Acres:	21
County:	Redwood
Township:	112
Range:	34
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	21
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,706

Completed Parcel: Cedar Rock Hagen WMA

# of Total Acres:	75
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	75
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,665

Completed Parcel: Cedar Rock Hagen WMA

# of Total Acres:	1
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Cedar Rock Hagen WMA

# of Total Acres:	55
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	55
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,087

Completed Parcel: Cedar Rock Hagen WMA

# of Total Acres:	25
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Cedar Rock WMA

# of Total Acres:	117
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	117
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$15,077

Completed Parcel: Cedar Rock WMA

# of Total Acres:	117
County:	Redwood
Township:	113
Range:	36
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	117
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$15,077

Completed Parcel: Chain of Sloughs WMA

# of Total Acres:	32
County:	Lincoln
Township:	111
Range:	45
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	32
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,124

Completed Parcel: Chandler South WMA

# of Total Acres:	81
County:	Murray
Township:	106
Range:	42
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	81
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,438

Completed Parcel: Chetomba Creek WMA

# of Total Acres:	276
County:	Renville
Township:	116
Range:	37
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	276
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$35,566

Completed Parcel: Chippewa Pond WMA

# of Total Acres:	93
County:	Grant
Township:	127
Range:	41
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	93
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,984

Completed Parcel: Church WMA

# of Total Acres:	70
County:	Lac qui Parle
Township:	116
Range:	42
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	70
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,020

Completed Parcel: Clawson WMA

# of Total Acres:	58
County:	Yellow Medicine
Township:	116
Range:	40
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	58
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,474

Completed Parcel: Clawson WMA

# of Total Acres:	79
County:	Yellow Medicine
Township:	116
Range:	40
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	79
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,180

Completed Parcel: Clifton WMA

# of Total Acres:	170
County:	Lyon
Township:	111
Range:	40
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	170
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$21,906

Completed Parcel: Clifton WMA

# of Total Acres:	171
County:	Lyon
Township:	111
Range:	41
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	171
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$22,035

Completed Parcel: Coal Mine Creek WMA

# of Total Acres:	25
County:	Brown
Township:	109
Range:	35
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Cold Spring WMA

# of Total Acres:	234
County:	Renville
Township:	113
Range:	36
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	234
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$30,200

Completed Parcel: Compass Prairie SNA

# of Total Acres:	20
County:	Nobles
Township:	101
Range:	41
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Coon Creek - Cupps Slough WMA

# of Total Acres:	112
County:	Lyon
Township:	110
Range:	43
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	112
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$14,432

Completed Parcel: Coot WMA

# of Total Acres:	48
County:	Lincoln
Township:	111
Range:	44
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	48
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,185

Completed Parcel: Cordova WMA

# of Total Acres:	10
County:	LeSueur
Township:	110
Range:	24
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: David B Vesall WMA

# of Total Acres:	30
County:	Lac qui Parle
Township:	118
Range:	46
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: David Steen WMA

# of Total Acres:	67
County:	Big Stone
Township:	123
Range:	46
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	67
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,634

Completed Parcel: Devils Run WMA

# of Total Acres:	27
County:	Murray
Township:	106
Range:	39
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	27
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,479

Completed Parcel: Dutch Charley Creek WMA

# of Total Acres:	18
County:	Redwood
Township:	109
Range:	36
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	18
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,319

Completed Parcel: Dutch Charley Creek WMA

# of Total Acres:	35
County:	Redwood
Township:	109
Range:	36
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	35
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,510

Completed Parcel: Eden WMA

# of Total Acres:	110
County:	Pipestone
Township:	105
Range:	46
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	110
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$14,175

Completed Parcel: Ehrenberg WMA

# of Total Acres:	5
County:	Swift
Township:	122
Range:	42
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Elmer Weltz WMA

# of Total Acres:	33
County:	Lyon
Township:	111
Range:	43
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	33
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,252

Completed Parcel: Erlandson WMA

# of Total Acres:	90
County:	Otter Tail
Township:	131
Range:	43
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	90
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,597

Completed Parcel: Felton Prairie SNA

# of Total Acres:	244
County:	Clay
Township:	141
Range:	45
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	244
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$31,442

Completed Parcel: Florida Creek WMA

# of Total Acres:	5
County:	Lac Qui Parle
Township:	116
Range:	45
Direction:	2
Section:	09
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Follies WMA

# of Total Acres:	11
County:	Kandiyohi
Township:	122
Range:	34
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	11
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,417

Completed Parcel: Follies WMA

# of Total Acres:	11
County:	Kandiyohi
Township:	122
Range:	34
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	11
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,417

Completed Parcel: Fortier 24 NPB

# of Total Acres:	60
County:	Yellow Medicine
Township:	114
Range:	46
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,732

Completed Parcel: Four Corners WMA

# of Total Acres:	38
County:	Martin
Township:	103
Range:	32
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	38
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,897

Completed Parcel: Four Corners WMA

# of Total Acres:	38
County:	Martin
Township:	103
Range:	32
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	38
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,897

Completed Parcel: Foxvog WMA

# of Total Acres:	73
County:	Redwood
Township:	112
Range:	38
Direction:	2
Section:	21
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	73
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,407

Completed Parcel: Frank WMA

# of Total Acres:	50
County:	Becker
Township:	139
Range:	41
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	50
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,443

Completed Parcel: Freeman WMA

# of Total Acres:	5
County:	Stevens
Township:	123
Range:	42
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Gora WMA

# of Total Acres:	5
County:	Redwood
Township:	109
Range:	37
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Gordon W. Yeager WMA

# of Total Acres:	38
County:	Olmsted
Township:	107
Range:	13
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	38
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,897

Completed Parcel: Greenleaf WMA

# of Total Acres:	142
County:	Meeker
Township:	117
Range:	31
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	142
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$18,298

Completed Parcel: Green Valley WMA

# of Total Acres:	51
County:	Lyon
Township:	112
Range:	40
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	51
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,572

Completed Parcel: Guckeen WMA

# of Total Acres:	43
County:	Fairbault
Township:	102
Range:	28
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	43
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,500

Completed Parcel: Hamlin WMA

# of Total Acres:	25
County:	Lac qui Parle
Township:	117
Range:	44
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Haverhill WMA

# of Total Acres:	25
County:	Olmsted
Township:	107
Range:	13
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Haverhill WMA

# of Total Acres:	50
County:	Olmsted
Township:	107
Range:	13
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	50
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,443

Completed Parcel: Haydenville WMA

# of Total Acres:	41
County:	Lac qui Parle
Township:	118
Range:	45
Direction:	2
Section:	21
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	41
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,283

Completed Parcel: Hole In the Mountain WMA

# of Total Acres:	104
County:	Lincoln
Township:	109
Range:	45
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	104
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$13,402

Completed Parcel: Holland WMA

# of Total Acres:	38
County:	Pipestone
Township:	107
Range:	44
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	38
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,897

Completed Parcel: Holmes WMA

# of Total Acres:	53
County:	Douglas
Township:	129
Range:	36
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	53
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,830

Completed Parcel: Holthe Prairie SNA

# of Total Acres:	64
County:	Jackson
Township:	103
Range:	35
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	64
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,247

Completed Parcel: Hornstien WMA

# of Total Acres:	124
County:	Big Stone
Township:	124
Range:	49
Direction:	2
Section:	36
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	124
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$15,979

Completed Parcel: Hubble Pond WMA

# of Total Acres:	163
County:	Becker
Township:	139
Range:	40
Direction:	2
Section:	12
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	163
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$21,004

Completed Parcel: Iron Lake WMA

# of Total Acres:	173
County:	Murray
Township:	108
Range:	42
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	173
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$22,293

Completed Parcel: Jacobson WMA

# of Total Acres:	126
County:	Lyon
Township:	110
Range:	41
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	126
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$16,236

Completed Parcel: Janet Johnson WMA

# of Total Acres:	35
County:	Chisago
Township:	035
Range:	21
Direction:	2
Section:	27
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	35
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,510

Completed Parcel: Jannsen WMA

# of Total Acres:	14
County:	Clay
Township:	131
Range:	40
Direction:	2
Section:	16
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	14
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,804

Completed Parcel: Jese Saum WMA

# of Total Acres:	55
County:	Yellow Medicine
Township:	114
Range:	46
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	55
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,087

Completed Parcel: Jefferson Twp SF

# of Total Acres:	161
County:	Houston
Township:	101
Range:	04
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	161
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$20,747

Completed Parcel: John Peter Hoffman Spring Brook Valley WMA

# of Total Acres:	72
County:	Goodhue
Township:	112
Range:	15
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	72
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,278

Completed Parcel: Kakaik WMA

# of Total Acres:	25
County:	Polk
Township:	149
Range:	42
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Keller WMA

# of Total Acres:	13
County:	Olmsted
Township:	105
Range:	15
Direction:	2
Section:	01
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	13
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,675

Completed Parcel: Killen-LqP WMA

# of Total Acres:	66
County:	Big Stone
Township:	120
Range:	44
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	66
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,505

Completed Parcel: Lac qui Parle-Bahl Tract WMA

# of Total Acres:	8
County:	Big Stone
Township:	120
Range:	45
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	8
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,031

Completed Parcel: Lac qui Parle-Ginnala Maple WMA

# of Total Acres:	4
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	34
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	4
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$515

Completed Parcel: Lac qui Parle - Larson WMA

# of Total Acres:	14
County:	Chippewa
Township:	118
Range:	42
Direction:	2
Section:	01
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	14
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,804

Completed Parcel: Lac qui Parle - Moseng WMA

# of Total Acres:	5
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Lac qui Parle - Olson WMA

# of Total Acres:	4
County:	Chippewa
Township:	118
Range:	42
Direction:	2
Section:	12
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	4
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$515

Completed Parcel: Lac qui Parle - Osmundson WMA

# of Total Acres:	27
County:	Lac qui Parle
Township:	118
Range:	42
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	27
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,479

Completed Parcel: Lac qui Parle-Roseman WMA

# of Total Acres:	12
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: Lac qui Parle - Shelstad WMA

# of Total Acres:	68
County:	Lac qui Parle
Township:	119
Range:	43
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	68
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,763

Completed Parcel: Lac qui Parle - Shervy WMA

# of Total Acres:	26
County:	Chippewa
Township:	118
Range:	42
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	26
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,350

Completed Parcel: Lac qui Parle - Simonson Soderberg WMA

# of Total Acres:	750
County:	Lac qui Parle
Township:	120
Range:	44
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	750
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$96,646

Completed Parcel: Lac Qui Parle WMA - Thomson Tract

# of Total Acres:	140
County:	Lac Qui Parle
Township:	120
Range:	44
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	140
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$18,041

Completed Parcel: Lake Bronson SNA

# of Total Acres:	3
County:	Kittson
Township:	161
Range:	46
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	3
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$387

Completed Parcel: Lake Guckeen WMA

# of Total Acres:	125
County:	Fairbault
Township:	102
Range:	28
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	125
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$16,100

Completed Parcel: Lake Shore Hill Prairie-LqP WMA

# of Total Acres:	17
County:	Lac qui Parle
Township:	118
Range:	42
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Lakeshore Hill Prairie WMA

# of Total Acres:	17
County:	Lac qui Parle
Township:	118
Range:	42
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Lamberton WMA

# of Total Acres:	56
County:	Redwood
Township:	109
Range:	36
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	56
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,216

Completed Parcel: Lamberton WMA

# of Total Acres:	42
County:	Redwood
Township:	109
Range:	37
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	42
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,412

Completed Parcel: Lane WMA

# of Total Acres:	13
County:	Fairbult
Township:	103
Range:	28
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	13
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,675

Completed Parcel: Larson Tree Marsh WMA

# of Total Acres:	30
County:	Chippewa
Township:	118
Range:	42
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: Lines WMA

# of Total Acres:	286
County:	Lyon
Township:	113
Range:	40
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	286
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$36,854

Completed Parcel: Lines WMA

# of Total Acres:	1
County:	Lyon
Township:	113
Range:	40
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: LQP Park SW WMA

# of Total Acres:	8
County:	Lac qui Parle
Township:	118
Range:	42
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	8
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,031

Completed Parcel: LqP-Von Holtum WMA

# of Total Acres:	87
County:	Big Stone
Township:	120
Range:	45
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	87
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,211

Completed Parcel: Lundy WMA

# of Total Acres:	10
County:	Lac qui Parle
Township:	116
Range:	43
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Mahlon James WMA

# of Total Acres:	17
County:	Meeker
Township:	118
Range:	31
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Manannah WMA

# of Total Acres:	60
County:	Meeker
Township:	121
Range:	31
Direction:	2
Section:	36
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,732

Completed Parcel: Manston WMA

# of Total Acres:	5
County:	Wilkin
Township:	135
Range:	46
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Manston WMA

# of Total Acres:	5
County:	Wilkin
Township:	135
Range:	47
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Marcoux WMA

# of Total Acres:	107
County:	Red Lake
Township:	150
Range:	44
Direction:	2
Section:	24
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	107
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$13,788

Completed Parcel: Mark and Ursel Smith WMA

# of Total Acres:	61
County:	McLeod
Township:	116
Range:	29
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	61
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,861

Completed Parcel: Marshfield WMA

# of Total Acres:	67
County:	Lincoln
Township:	110
Range:	44
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	67
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,634

Completed Parcel: McCord-Liable WMA

# of Total Acres:	20
County:	Murray
Township:	107
Range:	42
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Meadowlark Acres WMA

# of Total Acres:	14
County:	Brown
Township:	108
Range:	33
Direction:	2
Section:	01
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	14
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,800

Completed Parcel: Medicine Pipe WMA

# of Total Acres:	47
County:	Lac qui Parle
Township:	116
Range:	43
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	47
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,056

Completed Parcel: Meine NPB

# of Total Acres:	46
County:	Brown
Township:	109
Range:	35
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	46
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,928

Completed Parcel: Michaelson WMA

# of Total Acres:	1
County:	Lac qui Parle
Township:	117
Range:	43
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Michelson WMA

# of Total Acres:	30
County:	Lac qui Parle
Township:	117
Range:	43
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: Mickelson NPB

# of Total Acres:	23
County:	Cottonwood
Township:	105
Range:	36
Direction:	2
Section:	27
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	23
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,964

Completed Parcel: Milan Bridge-LqP WMA

# of Total Acres:	9
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	9
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,200

Completed Parcel: Milan WMA

# of Total Acres:	95
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	95
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$12,242

Completed Parcel: Miller Richter WMA

# of Total Acres:	41
County:	Yellow Medicine
Township:	115
Range:	43
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	41
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,283

Completed Parcel: Minnebelle Lake AMA

# of Total Acres:	4
County:	Meeker
Township:	118
Range:	31
Direction:	2
Section:	12
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	4
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$515

Completed Parcel: Minneota WMA

# of Total Acres:	26
County:	Jackson
Township:	101
Range:	36
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	26
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,350

Completed Parcel: Minnesota Falls 3 NPB

# of Total Acres:	43
County:	Yellow Medicine
Township:	115
Range:	39
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	43
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,541

Completed Parcel: Minnkota WMA

# of Total Acres:	82
County:	Lincoln
Township:	113
Range:	46
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	82
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,567

Completed Parcel: Morton Outcrops SNA

# of Total Acres:	12
County:	Renville
Township:	113
Range:	34
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: Mound Springs WMA

# of Total Acres:	72
County:	Yellow Medicine
Township:	115
Range:	46
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	72
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,278

Completed Parcel: Mound Springs WMA

# of Total Acres:	43
County:	Yellow Medicine
Township:	115
Range:	46
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	43
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,541

Completed Parcel: Myhre WMA

# of Total Acres:	30
County:	Yellow Medicine
Township:	114
Range:	41
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: Myhre WMA

# of Total Acres:	74
County:	Yellow Medicine
Township:	114
Range:	41
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	74
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,536

Completed Parcel: NE Four Corners WMA

# of Total Acres:	100
County:	Lac qui Parle
Township:	118
Range:	45
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	100
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$12,886

Completed Parcel: Nicollet Creek WMA

# of Total Acres:	7
County:	Nicolett
Township:	109
Range:	28
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	7
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$902

Completed Parcel: Northeast Angle WMA

# of Total Acres:	40
County:	Nicollet
Township:	110
Range:	27
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	40
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,154

Completed Parcel: Northeast Four Corners WMA

# of Total Acres:	67
County:	Lac qui Parle
Township:	118
Range:	45
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	67
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,634

Completed Parcel: North Star Hillside WMA

# of Total Acres:	60
County:	Nicollet
Township:	109
Range:	28
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,732

Completed Parcel: North star WMA

# of Total Acres:	20
County:	Nicollet
Township:	109
Range:	28
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: O.A. Vee Memorial WMA

# of Total Acres:	18
County:	Blue Earth
Township:	108
Range:	28
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	18
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,319

Completed Parcel: Ogema Springs WMA

# of Total Acres:	27
County:	Becker
Township:	142
Range:	42
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	27
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,479

Completed Parcel: Ogema Springs WMA

# of Total Acres:	10
County:	Becker
Township:	142
Range:	42
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Orwell WMA

# of Total Acres:	12
County:	Otter Tail
Township:	132
Range:	44
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: Oshkosh WMA

# of Total Acres:	47
County:	Yellow Medicine
Township:	115
Range:	44
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	47
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,056

Completed Parcel: Pats Pasture WMA

# of Total Acres:	115
County:	Cottonwood
Township:	105
Range:	37
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	115
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$14,819

Completed Parcel: Pembina WMA

# of Total Acres:	51
County:	Polk
Township:	152
Range:	46
Direction:	2
Section:	01
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	51
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,572

Completed Parcel: Pembina WMA

# of Total Acres:	25
County:	Pennington
Township:	152
Range:	45
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	25
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,222

Completed Parcel: Pembina WMA -Kalsness tract

# of Total Acres:	71
County:	Pennington
Township:	153
Range:	45
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	71
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,149

Completed Parcel: Person WMA

# of Total Acres:	53
County:	Swift
Township:	120
Range:	42
Direction:	2
Section:	21
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	53
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,830

Completed Parcel: Popular WMA

# of Total Acres:	52
County:	Meeker
Township:	119
Range:	32
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	52
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,701

Completed Parcel: Prairie Heritage WMA

# of Total Acres:	17
County:	McLeod
Township:	116
Range:	29
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Prairie Ridge WMA

# of Total Acres:	20
County:	Otter Tail
Township:	131
Range:	44
Direction:	2
Section:	16
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Prairie Smoke Dunes SNA

# of Total Acres:	103
County:	Norman
Township:	146
Range:	44
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	103
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$13,300

Completed Parcel: Proventure WMA

# of Total Acres:	39
County:	Meeker
Township:	118
Range:	31
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	39
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,026

Completed Parcel: Ras-Lynn WMA

# of Total Acres:	10
County:	McLeod
Township:	116
Range:	30
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Ravanche WMA

# of Total Acres:	39
County:	Sibley
Township:	114
Range:	26
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	39
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,026

Completed Parcel: Red Rock WMA

# of Total Acres:	5
County:	Douglas
Township:	128
Range:	40
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Reisdorph WMA

# of Total Acres:	69
County:	Big Stone
Township:	122
Range:	46
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	69
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,891

Completed Parcel: Richard J. Doer WMA

# of Total Acres:	60
County:	Lincoln
Township:	113
Range:	46
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,700

Completed Parcel: Rock Ridge WMA

# of Total Acres:	127
County:	Cottonwood
Township:	107
Range:	35
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	127
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$16,365

Completed Parcel: Roeck Becker WMA

# of Total Acres:	54
County:	Renville
Township:	115
Range:	35
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	54
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,958

Completed Parcel: Rolling Hills WMA

# of Total Acres:	85
County:	Lyon
Township:	111
Range:	40
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	85
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,953

Completed Parcel: Roseneau-Lambrecht WMA

# of Total Acres:	160
County:	Brown
Township:	110
Range:	31
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	160
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$20,618

Completed Parcel: Roy Lenzen WMA

# of Total Acres:	1
County:	Yellow Medicine
Township:	116
Range:	40
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Roy Lenzen WMA

# of Total Acres:	24
County:	Yellow Medicine
Township:	116
Range:	40
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	24
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,093

Completed Parcel: Sallie Lake AMA

# of Total Acres:	18
County:	Becker
Township:	138
Range:	41
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	18
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,319

Completed Parcel: Salt Lake NE WMA

# of Total Acres:	18
County:	Lac qui Parle
Township:	117
Range:	46
Direction:	2
Section:	05
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	18
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,319

Completed Parcel: Salt Lake SW WMA

# of Total Acres:	42
County:	Lac qui Parle
Township:	117
Range:	46
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	42
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,412

Completed Parcel: Salt Lake WMA

# of Total Acres:	572
County:	Lac qui Parle
Township:	117
Range:	46
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	572
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$73,708

Completed Parcel: Sandpiper Prairie SNA

# of Total Acres:	236
County:	Norman
Township:	144
Range:	45
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	236
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$30,411

Completed Parcel: Sarah-Mason WMA

# of Total Acres:	77
County:	Murray
Township:	108
Range:	41
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	77
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,922

Completed Parcel: Schindel WMA

# of Total Acres:	29
County:	Lincoln
Township:	109
Range:	46
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	29
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,737

Completed Parcel: Schultz Lake WMA

# of Total Acres:	2
County:	Becker
Township:	139
Range:	40
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	2
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$258

Completed Parcel: Sham Lake WMA

# of Total Acres:	20
County:	Lyon
Township:	113
Range:	40
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Shaokatan WMA

# of Total Acres:	40
County:	Lincoln
Township:	111
Range:	46
Direction:	2
Section:	04
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	40
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,154

Completed Parcel: Shelly Island WMA

# of Total Acres:	80
County:	Becker
Township:	139
Range:	40
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	80
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,309

Completed Parcel: Shelstad Woodies-LqP WMA

# of Total Acres:	5
County:	Lac qui Parle
Township:	119
Range:	43
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Shindel WMA

# of Total Acres:	10
County:	Lincoln
Township:	109
Range:	46
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Sioux Nation WMA

# of Total Acres:	112
County:	Yellow Medicine
Township:	114
Range:	46
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	112
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$14,432

Completed Parcel: Siyo Waste WMA

# of Total Acres:	38
County:	Yellow Medicine
Township:	116
Range:	41
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	38
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,897

Completed Parcel: Skoog WMA

# of Total Acres:	6
County:	Big Stone
Township:	124
Range:	47
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	6
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$773

Completed Parcel: Skoog WMA

# of Total Acres:	6
County:	Big Stone
Township:	124
Range:	47
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	6
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$773

Completed Parcel: Skoog WMA

# of Total Acres:	6
County:	Big Stone
Township:	124
Range:	47
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	6
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$773

Completed Parcel: Sodus WMA

# of Total Acres:	45
County:	Lyon
Township:	109
Range:	42
Direction:	2
Section:	01
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	45
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,799

Completed Parcel: Spring Valley WMA

# of Total Acres:	35
County:	Fillmore
Township:	103
Range:	13
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	35
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,510

Completed Parcel: Stay Lake AMA

# of Total Acres:	24
County:	Lincoln
Township:	111
Range:	44
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	24
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,093

Completed Parcel: Stay Lake AMA WMA

# of Total Acres:	2
County:	Lincoln
Township:	111
Range:	44
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	2
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$258

Completed Parcel: Stay WMA

# of Total Acres:	12
County:	Lincoln
Township:	111
Range:	44
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: St. Leo WMA

# of Total Acres:	83
County:	Yellow Medicine
Township:	115
Range:	43
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	83
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,695

Completed Parcel: Stokke WMA

# of Total Acres:	42
County:	Yellow Medicine
Township:	115
Range:	41
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	42
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,412

Completed Parcel: Stokman WMA

# of Total Acres:	219
County:	Blue Earth
Township:	105
Range:	25
Direction:	2
Section:	34
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	219
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$28,221

Completed Parcel: Storm Bridge WMA

# of Total Acres:	112
County:	Swift
Township:	120
Range:	43
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	112
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$14,432

Completed Parcel: Strom Bridge North-LqP WMA

# of Total Acres:	82
County:	Swift
Township:	120
Range:	43
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	82
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,567

Completed Parcel: Strom Bridge SW-LqP WMA

# of Total Acres:	24
County:	Swift
Township:	120
Range:	43
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	24
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,093

Completed Parcel: Swan Lake-North Star WMA

# of Total Acres:	72
County:	Nicolett
Township:	109
Range:	28
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	72
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,278

Completed Parcel: Swan Lake-Oak Leaf WMA

# of Total Acres:	14
County:	Nicollet
Township:	110
Range:	27
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	14
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,804

Completed Parcel: Swan Lake WMA-Courtland Middle

# of Total Acres:	150
County:	Nicollet
Township:	110
Range:	29
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	150
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$19,329

Completed Parcel: Swan Lake WMA - Oshawa Tract

# of Total Acres:	132
County:	Nicollet
Township:	110
Range:	27
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	132
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$17,010

Completed Parcel: Swan Lake WMA - Wiwi Bay Tract

# of Total Acres:	132
County:	Nicollet
Township:	110
Range:	28
Direction:	2
Section:	13
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	132
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$17,010

Completed Parcel: Swede Prairie WMA

# of Total Acres:	83
County:	Yellow Medicine
Township:	114
Range:	42
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	83
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,695

Completed Parcel: Sween WMA

# of Total Acres:	1
County:	Chippewa
Township:	116
Range:	39
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Syre WMA

# of Total Acres:	24
County:	Norman
Township:	143
Range:	44
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	24
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,093

Completed Parcel: Syre WMA

# of Total Acres:	72
County:	Norman
Township:	143
Range:	44
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	72
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,278

Completed Parcel: Tately WMA

# of Total Acres:	88
County:	Yellow Medicine
Township:	114
Range:	46
Direction:	2
Section:	32
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	88
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,340

Completed Parcel: Tauer Prairie SNA

# of Total Acres:	91
County:	Brown
Township:	109
Range:	31
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	91
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,726

Completed Parcel: Terri WMA

# of Total Acres:	4
County:	Brown
Township:	108
Range:	34
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	4
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$515

Completed Parcel: Thedin WMA

# of Total Acres:	60
County:	Stevens
Township:	126
Range:	43
Direction:	2
Section:	07
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,732

Completed Parcel: The Forty WMA

# of Total Acres:	7
County:	Mcleod
Township:	116
Range:	27
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	7
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$902

Completed Parcel: Theilke Goose WMA

# of Total Acres:	10
County:	Big Stone
Township:	122
Range:	46
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Thiekle WMA

# of Total Acres:	30
County:	Big Stone
Township:	122
Range:	46
Direction:	2
Section:	10
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: Thompson Lake WMA

# of Total Acres:	40
County:	Meeker
Township:	117
Range:	32
Direction:	2
Section:	17
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	40
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,154

Completed Parcel: Thomson WMA

# of Total Acres:	15
County:	Big Stone
Township:	122
Range:	45
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	15
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,933

Completed Parcel: Tiger Lake Dahlberg WMA

# of Total Acres:	13
County:	Renville
Township:	113
Range:	35
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	13
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,675

Completed Parcel: Tiger Lake-Dahlberg WMA

# of Total Acres:	20
County:	Redwood
Township:	113
Range:	35
Direction:	2
Section:	27
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Tillermans WMA

# of Total Acres:	34
County:	Lyon
Township:	112
Range:	43
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	34
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,381

Completed Parcel: Timms Lake WMA

# of Total Acres:	65
County:	Yellow Medicine
Township:	113
Range:	39
Direction:	2
Section:	34
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	65
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$8,376

Completed Parcel: Trongaurd WMA

# of Total Acres:	40
County:	Renville
Township:	115
Range:	37
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	40
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,154

Completed Parcel: Twin Valley WMA

# of Total Acres:	19
County:	Norman
Township:	143
Range:	44
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	19
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,448

Completed Parcel: Twin Valley WMA

# of Total Acres:	75
County:	Norman
Township:	143
Range:	44
Direction:	2
Section:	31
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	75
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,665

Completed Parcel: Two Rivers Aspen Parkland SNA

# of Total Acres:	48
County:	Roseau
Township:	160
Range:	44
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	48
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,185

Completed Parcel: Two Rivers Aspen Parkland SNA

# of Total Acres:	463
County:	Roseau
Township:	160
Range:	44
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	463
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$59,663

Completed Parcel: Two Rivers WMA

# of Total Acres:	30
County:	Redwood
Township:	109
Range:	38
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	30
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,866

Completed Parcel: Tyro WMA

# of Total Acres:	86
County:	Yellow Medicine
Township:	115
Range:	42
Direction:	2
Section:	21
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	86
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,082

Completed Parcel: Tyro WMA

# of Total Acres:	119
County:	Yellow Medicine
Township:	115
Range:	42
Direction:	2
Section:	16
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	119
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$15,334

Completed Parcel: Vallers WMA

# of Total Acres:	90
County:	Lyon
Township:	113
Range:	41
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	90
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$11,597

Completed Parcel: Vanose WMA

# of Total Acres:	100
County:	Mahnomen
Township:	146
Range:	41
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	100
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$12,886

Completed Parcel: Verona WMA

# of Total Acres:	50
County:	Redwood
Township:	108
Range:	33
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	50
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$6,443

Completed Parcel: Vogel WMA

# of Total Acres:	80
County:	Brown
Township:	108
Range:	35
Direction:	2
Section:	03
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	80
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,309

Completed Parcel: Voosen WMA

# of Total Acres:	80
County:	Redwood
Township:	112
Range:	38
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	80
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,309

Completed Parcel: Voosen WMA

# of Total Acres:	1
County:	Redwood
Township:	112
Range:	39
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	1
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$129

Completed Parcel: Voosen WMA

# of Total Acres:	140
County:	Redwood
Township:	112
Range:	38
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	140
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$18,041

Completed Parcel: Voosen WMA

# of Total Acres:	75
County:	Redwood
Township:	112
Range:	38
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	75
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$9,665

Completed Parcel: Voosen WMA

# of Total Acres:	9
County:	Redwood
Township:	112
Range:	38
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	9
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,160

Completed Parcel: Walnut Lake-Gerber WMA

# of Total Acres:	39
County:	Fairbault
Township:	102
Range:	24
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	39
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,026

Completed Parcel: Walnut Lake WMA

# of Total Acres:	56
County:	Faribault
Township:	102
Range:	25
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	56
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,216

Completed Parcel: Walter WMA

# of Total Acres:	83
County:	Lac Qui Parle
Township:	119
Range:	46
Direction:	2
Section:	25
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	83
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,695

Completed Parcel: Walter WMA

# of Total Acres:	94
County:	Lac Qui Parle
Township:	119
Range:	46
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	94
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$12,113

Completed Parcel: Waterbury WMA

# of Total Acres:	62
County:	Redwood
Township:	110
Range:	37
Direction:	2
Section:	18
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	62
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,989

Completed Parcel: Waubun WMA

# of Total Acres:	10
County:	Mahnomen
Township:	143
Range:	44
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Whispering Ridge AMA

# of Total Acres:	14
County:	Redwood
Township:	114
Range:	36
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	14
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,804

Completed Parcel: White Prairie WMA

# of Total Acres:	17
County:	Lyon
Township:	111
Range:	41
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	17
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,191

Completed Parcel: Whitewater WMA

# of Total Acres:	200
County:	Winona
Township:	108
Range:	09
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	200
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$25,772

Completed Parcel: Whitewater WMA - Anna Schmidt

# of Total Acres:	15
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	29
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	15
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,933

Completed Parcel: Whitewater WMA - Anna Schmidt 2

# of Total Acres:	12
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	20
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: Whitewater WMA - Beaver Cutoff

# of Total Acres:	85
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	14
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	85
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$10,953

Completed Parcel: Whitewater WMA - Beaver Cutoff

# of Total Acres:	10
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	15
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	10
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,289

Completed Parcel: Whitewater WMA - Brosigs Hillside

# of Total Acres:	16
County:	Winona
Township:	107
Range:	10
Direction:	2
Section:	11
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	16
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,062

Completed Parcel: Whitewater WMA - Cyril Kronebusch

# of Total Acres:	20
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	26
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	20
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,577

Completed Parcel: Whitewater WMA - Dorer Pool

# of Total Acres:	60
County:	Wabasha
Township:	109
Range:	10
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	60
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$7,732

Completed Parcel: Whitewater WMA - Drehnkhans Ridge

# of Total Acres:	16
County:	Wabasha
Township:	109
Range:	10
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	16
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,062

Completed Parcel: Whitewater WMA - Elba

# of Total Acres:	3
County:	Winona
Township:	107
Range:	10
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	3
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$400

Completed Parcel: Whitewater WMA - Fairwater -

# of Total Acres:	40
County:	Winona
Township:	107
Range:	10
Direction:	2
Section:	08
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	40
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,200

Completed Parcel: Whitewater WMA - Hoosier Ridge

# of Total Acres:	45
County:	Wabasha
Township:	109
Range:	10
Direction:	2
Section:	36
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	45
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$5,799

Completed Parcel: Whitewater WMA - Hoosier Ridge

# of Total Acres:	100
County:	Wabasha
Township:	109
Range:	10
Direction:	2
Section:	35
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	100
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$12,886

Completed Parcel: Whitewater WMA - Kohner Ridge

# of Total Acres:	7
County:	Winona
Township:	107
Range:	09
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	7
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$902

Completed Parcel: Whitewater WMA - Kramer Ridge

# of Total Acres:	21
County:	Winona
Township:	107
Range:	10
Direction:	2
Section:	02
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	21
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$2,706

Completed Parcel: Whitewater WMA - Kriedermacher

# of Total Acres:	33
County:	Winona
Township:	107
Range:	10
Direction:	2
Section:	12
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	33
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,252

Completed Parcel: Whitewater WMA - Marks Farm

# of Total Acres:	27
County:	Wabasha
Township:	109
Range:	09
Direction:	2
Section:	30
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	27
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,479

Completed Parcel: Whitewater WMA - Nursery Bottoms

# of Total Acres:	5
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	23
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	5
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$644

Completed Parcel: Whitewater WMA - Office

# of Total Acres:	7
County:	Winona
Township:	108
Range:	10
Direction:	2
Section:	34
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	7
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$902

Completed Parcel: Whitewater WMA - Trout Valley

# of Total Acres:	380
County:	Winona
Township:	108
Range:	09
Direction:	2
Section:	06
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	380
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$48,967

Completed Parcel: Wild Rose WMA

# of Total Acres:	28
County:	Chisago
Township:	036
Range:	21
Direction:	2
Section:	09
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	28
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$3,608

Completed Parcel: Wild Wings WMA

# of Total Acres:	15
County:	Lac qui Parle
Township:	116
Range:	43
Direction:	2
Section:	22
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	15
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,933

Completed Parcel: Woodbury WMA

# of Total Acres:	12
County:	Goodhue
Township:	110
Range:	16
Direction:	2
Section:	33
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	12
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$1,546

Completed Parcel: Wood Lake WMA


# of Total Acres:	167
County:	Brown
Township:	108
Range:	33
Direction:	2
Section:	28
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	167
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$21,520

Completed Parcel: Zemple-LqP WMA

# of Total Acres:	34
County:	Chippewa
Township:	119
Range:	42
Direction:	2
Section:	19
# of Acres: Wetlands/Upland:	
# of Acres: Forest:	
# of Acres: Prairie/Grassland:	34
Amount of Shoreline:	
Name of Adjacent Body of Water (if applicable):	
Has there been signage erected at the site:	Yes
Total cost of Restoration/Enhancement:	\$4,381

Parcel Map

DNR Grassland Phase 5



Data Generated From Parcel List