

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2014			July 1, 2014 - June 30, 2019	AQ - 2017 + 1 + 5 R/E	R/E - 2019		
2014	2(a)	DNR Wildlife Management Area and Scientific &	DNR	\$ 8,145,000	100%	156%	IDP money left: \$10,400 Windom R/E close 6/30/21
2014	2(g)	Cannon River Headwaters Habitat Complex Phase IV	Trust for Public Land	\$ 1,430,000	100%	106%	IDP money left: \$14,100 Owatonna Area closed 6/30/21
2014	3(b)	Northeastern Minnesota Sharp-tailed Grouse Habitat Partnership	Pheasants Forever, Inc. with MN Sharp-tailed Grouse Society	\$ 3,150,000	Final Report pending submission		
2014	5(e)	Mustinka River Fish and Wildlife Habitat Corridor Rehabilitation	Bois de Sioux Watershed District	\$ 2,440,000	0%	0%	ML 21 pending a second legislative extension to 2025. ML 18 Leg extension to June 2022.
2015			July 1, 2015 - June 30, 2020	AQ - 2018	R/E - 2021		
2015	2(a)	DNR WMA and SNA Acquisition - Phase VII	DNR	\$ 4,570,000	92%	211%	IDP money left: \$62,411 R/E in Sauk Rapids and New London
2015	2(b)	Accelerating the Wildlife Management Area Program- Phase VII	PF	\$ 7,452,000	99%	233%	IDP money left: \$1,000 for burn left in Slayton Area, will turn back \$35,000 to PF
2015	2(c)	MN Prairie Recovery Project - Phase VI	TNC	\$ 4,032,000	100%	379%	IDP money left: \$61,200 R/E in Sauk Rapids and New London areas
2015	2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VI	TNC	\$ 3,430,000	Final Report Approved		
2015	2(e)	Accelerated Native Prairie Bank Protection - Phase IV	DNR	\$ 3,740,000	Final Report Approved		
2015	2(f)	Minnesota Buffers for Wildlife and Water - Phase V	BWSR	\$ 4,544,000	66%	40%	ML 19 Legislative Extension to 2024
2015	2(g)	Cannon River Watershed Habitat Complex - Phase V	TPL	\$ 1,380,000	100%	88%	IDP money left
2015	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley	PF	\$ 1,800,000	Final Report Approved		
2015	2(i)	Protecting and Restoring Minnesota's Important Birds Areas	Audubon MN	\$ 1,730,000	87%	62%	AQ complete
2015	2(j)	Lower Wild Rice River Corridor Habitat Restoration	Wild Rice River WD	\$ 2,270,000	45%	69%	ML 21 pending second legislative extension to 2024. ML 18 Legislative extension approved to 2021. 1 easement closed, working 7 others. 20 applications received.
2015	2(k)	DNR Grassland - Phase 7	DNR	\$ 4,880,000	97%	111%	ML 20 C-19 extension on R/E
2015	2(l)	Enhanced Public Land – Grasslands - Phase II	PF	\$ 1,120,000	95%	105%	

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2015	3(a)	Camp Ripley ACUB - Phase V	BWSR	\$ 1,500,000	Final Report Approved		
2015	3(b)	Southeast Minnesota Protection and Restoration - Phase III	TNC	\$ 2,910,000	Final Report pending submission		ML 20 C-19 extension on R/E
2015	3(c)	Protecting Pinelands Sands Forest and Aquatic Habitat - Phase II	DNR	\$ 2,180,000	Final Report pending submission		
2015	3(d)	Protect (Acquire) Key Forest Habitat Lands Cass County - Phase VI	Cass County	\$ 442,000	Final Report Approved		
2015	3(e)	Critical Shoreland Habitat Protection Program - Phase III	MLT	\$ 1,690,000	Final Report Approved		
2015	3(f)	Mississippi Headwaters Habitat Partnership	TPL	\$ 3,002,000	Final Report pending submission		IDP money left: \$46,853 - Funds expire 1/6/21 balance will be returned
2015	3(g)	Southeast Forest Habitat Enhancement	TNC	\$ 910,000	Final Report Approved		
2015	4(a)	Accelerating the Waterfowl Production Area Program - Phase VII	PF	\$ 7,620,000	99%	167%	
2015	4(b)	Shallow Lake & Wetland Protection Program - Ducks Unlimited Phase V		\$ 9,040,000	99%	112%	
2015	4(c)	Wild Rice Shoreland Protection - Phase IV	BWSR	\$ 1,600,000	Final Report Approved		
2015	4(d)	Accelerated Shallow Lakes and Wetland Enhancement - Phase VII	DNR	\$ 2,130,000	91%	0%	anticipated completion June 2021, ML 20 - C-19 extension on R/E
2015	5(a)	Aquatic Habitat Protection, R/E - Phase VII	DNR	\$ 4,540,000	98%	113%	ML 20 - C-19 extension on R/E
2015	5(b)	Metro Big Rivers Partnership - Phase VI	MVNWRT, FMR, GRG, MLT, TPL	\$ 2,000,000	95%	142%	MVT and TPL closed their portions of the grant. ML 20 C-19 extension on R/E
2015	5(c)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement - Phase VII	Trout Unlimited	\$ 1,890,000	88%	91%	ML 20 C-19 extension on R/E
2015	5(d)	Lake Bemidji South Shore Restoration and Enhancement	City of Bemidji	\$ 1,650,000	Final Report Approved		
2015	5(e)	Sand Hill River Fish Passage	Sand Hill River WD	\$ 990,000	Final Report Approved		
2015	5(f)	Shell Rock River Watershed Habitat Restoration Program - Phase IV	Shell Rock River Watershed District	\$ 2,414,000	94%	99%	program is mostly completed with a few construction retainage payments needing to get paid. ML 20 C-19 extension on R/E
2015	5(g)	Lake Nokomis Integrated Habitat Enhancements	Mpls Park and Rec	\$ 444,000	97%	100%	ML 20 C-19 extension on R/E, was expecting final report soon after retroactive amendment
2016			July 1, 2016 - June 30, 2021	AQ - 2019	R/E 2021		

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2016	2(a)	DNR WMA and SNA Acquisition, Phase VIII	DNR	\$ 3,250,000	94%	109%	IDP money left
2016	2(b)	Accelerating the Wildlife Management Area Program- Phase VIII	Pheasants Forever	\$ 5,229,000	98%	162%	finalizing R/E work
2016	2(c)	Martin County/Fox Lake DNR WMA Acquisition	Fox Lake Conservation League	\$ 1,000,000	100%	100%	Final report was expected Fall 2020
2016	2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VII	The Nature Conservancy with USFWS	\$ 2,754,000	97%	113%	
2016	2(e)	Cannon River Watershed Habitat Complex - Phase VI	Trust for Public Land	\$ 583,000	100%	86%	IDP money left
2016	2(f)	Accelerated Native Prairie Bank Protection, Phase V	DNR	\$ 2,541,000	35%	96%	\$1.5 easement \$ turn back - payment rates updated so they acquired more acres for less money. ML 20 C-19 extension on AQ
2016	2(g)	RIM Buffers for Wildlife and Water - Phase VI	BWSR	\$ 6,708,000	85%	49%	ML 19 Legislative extension until 2025
2016	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley Phase II	Pheasants Forever with MN Prairie Chicken Society	\$ 2,269,000	92%	108%	1 R/E left
2016	2(i)	Grassland Conservation Partnership Phase II	The Conservation Fund	\$ 1,475,000	72%	111%	
2016	2(j)	DNR Grassland - Phase 8	DNR	\$ 3,983,000	68%	99%	ML 21 pending legislative extension to 2022.
2016	2(k)	Anoka Sand Plain Habitat Conservation - Phase IV	Great River Greening	\$ 1,208,000	80%	86%	ML 21 pending legislative extension to 2022.
2016	3(a)	Young Forest Conservation Phase II	American Bird Conservancy	\$ 1,369,000	81%	96%	
2016	3(b)	Jack Pine Forest/Crow Wing River Watershed Habitat Acquisition	MN Deer Hunters Association	\$ 3,570,000	Final Report pending submission		
2016	3(c)	Camp Ripley ACUB - Phase VI	BWSR	\$ 1,500,000	Final Report Approved		
2016	3(d)	Southeast Minnesota Protection and Restoration Phase IV	The Nature Conservancy	\$ 5,000,000	Final Report pending submission		
2016	3(e)	Minnesota Forests for the Future Phase IV	DNR	\$ 1,840,000	Final Report Approved		
2016	3(f)	Protect (Acquire) Key Forest Habitat Lands in Cass County - Phase VII	Cass County	\$ 500,000	Final Report Approved		
2016	3(g)	State Forest Acquisitions Phase III	DNR	\$ 1,000,000	Final Report Approved		
2016	3(h)	Forest Habitat Protection Revolving Account	DNR	\$ 1,000,000	Closed	0%	Did not use these fund, turned back to the OHF
2016	3(i)	Floodplain Forest Enhancement - Mississippi River, Phase 2	National Audubon Society	\$ 412,000	95%	102%	

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2016	3(j)	Protecting Forest Wildlife Habitat in the Wild Rice River Watershed	White Earth Nation	\$ 2,188,000	Final Report Approved		
2016	4(a)	Accelerating the Waterfowl Production Area Program - Phase VIII	Pheasants Forever	\$ 5,650,000	98%	140%	IDP money left and 1 wetland was delayed
2016	4(b)	Shallow Lake & Wetland Protection Program - Ducks Unlimited Phase V		\$ 5,801,000	99%	100%	
2016	4(c)	RIM Wetlands: Phase 7	BWSR	\$ 13,808,000	68%	68%	ML 20 Legislative Extension to June 30, 2022, very little changed since last update.
2016	4(d)	Wetland Habitat Protection Program – Phase 2	Minnesota Land Trust	\$ 1,629,000	99%	137%	final report expected June 2021; ML 20 - C-19 extension on AQ
2016	4(e)	Accelerated Shallow Lakes and Wetland Enhancement- Phase VIII	DNR	\$ 2,167,000	82%	0%	will summarize acres in the final report when all R/E work in completed
2016	4(f)	Marsh Lake Phase II	DNR	\$ 2,000,000	Final Report Approved		
2016	5(a)	MNDNR Aquatic Habitat Protection Phase VIII	DNR	\$ 1,578,000	Final Report Approved		
2016	5(b)	Metro Big Rivers Habitat Phase 7	MVNWRT, FMR, GRG, MLT, TPL	\$ 4,000,000	89%	108%	ML 21 pending legislative extension to 2022.
2016	5(c)	Mississippi Headwaters Habitat Corridor Project	Mississippi Headwaters Board	\$ 3,150,000	Final Report Approved		
2016	5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes: Phase II	LLWAF, MLT and DNR	\$ 1,425,000	88%	148%	ML 20 - C-19 extension on AQ
2016	5(e)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement, Phase 8	MN Trout Unlimited	\$ 1,975,000	64%	25%	ML 21 pending legislative extension to 2023.
2016	5(f)	DNR Stream Habitat	DNR	\$ 2,074,000	56%	86%	
2016	5(g)	St. Louis River Restoration Initiative Phase 3	DNR	\$ 2,707,000	Final Report Approved		
2016	5(h)	Sand Hill River Fish Passage R/E -- Phase II	Sand Hill River WD	\$ 828,000	65%	0%	ML 21 pending legislative extension to 2022. ML 20 - C-19 extension
2016	5(i)	Shell Rock River Habitat Restoration Program - Phase V	Shell Rock River WD	\$ 1,200,000	59%	43%	R/E Extension of time for three properties.
2016	5(j)	Roseau Lake Rehabilitation	DNR with Roseau River WD	\$ 2,763,000	17%	0%	ML 21 pending legislative extension to 2023. Roseau County BOC passed a resolution of support
2017			July 1, 2016 - June 30, 2022	AQ - 2021	R/E 2022		
2017	2(a)	DNR WMA and SNA Acquisition - Phase IX	DNR	\$ 4,437,000	81%	101%	500k is acquisition money left to spend

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2017	2(b)	Accelerating the Wildlife Management Area Program - Phase IX	Pheasants Forever	\$ 5,603,000	99%	117%	IDP money, 2 wetlands waiting on completion
2017	2(c)	MN Prairie Recovery Project - Phase VII	The Nature Conservancy	\$ 1,901,000	97%	84%	
2017	2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VIII	The Nature Conservancy	\$ 2,683,000	84%	114%	AQ done
2017	2(e)	Cannon River Watershed Habitat Complex - Phase VIII	The Trust for Public Land	\$ 1,436,000	99%	115%	IDP money left
2017	2(f)	Accelerated Native Prairie Bank Protection - Phase VI	DNR	\$ 2,481,000	7%	0%	ML 20 Legislative Extension of time to 2022, no AQ spent, 4 pending parcels to close
2017	2(g)	RIM Buffers for Wildlife and Water - Phase VII	BWSR	\$ 5,333,000	11%	5%	15% fed \$ have 6yr to complete
2017	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase III	PF with MN Prairie Chicken Society	\$ 1,908,000	83%	106%	
2017	2(i)	DNR Grasslands - Phase IX	DNR	\$ 3,950,000	66%	145%	
2017	2(j)	Anoka Sand Plain Habitat Conservation - Phase V	Anoka Conservation District; Isanti County SWCD; GRG; Stearns County SWCD; MLT	\$ 1,130,000	84%	110%	ML 20 - C-19 extension on AQ
2017	3(a)	Carnelian Creek Conservation Corridor	Minnesota Land Trust	\$ 2,458,000	3%	0%	A letter of intent was executed for protection of the Wilder Foundation property. This transaction is expected to be close prior to the end of 2021 with a second property a possibility for the remaining funds.
2017	3(b)	Laurentian Forest - St. Louis County Habitat Project	MN Deer Hunters Association	\$ 2,400,000	Final Report pending submission		
2017	3(c)	Southeast Minnesota Protection and Restoration - Phase V	TNC; TPL; MLT	\$ 2,375,000	94%	121%	AQ done
2017	3(d)	Minnesota Forests for the Future - Phase V	DNR	\$ 2,291,000	Final Report Submitted		
2017	3(e)	State Forest Acquisition, Richard J. Dorer Memorial Forest - Phase IV	DNR	\$ 1,000,000	0%	0%	Progress is slow, no AQ money spent, manager is focusing on using the ML 18 monies. C-19 extension so has until June 2021 to spend \$. May have money to turn back? ML 20 - C-19 extension on AQ
2017	3(f)	Critical Shoreland Habitat Protection Program - Phase IV	Minnesota Land Trust	\$ 1,700,000	73%	331%	2 pending closings will close out this grant deliverables. ML 20 - C-19 extension on AQ
2017	3(g)	Bushmen Lake	The Conservation Fund	\$ 4,600,000	Final Report Approved		

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2017 4(a)		Accelerating the Waterfowl Production Area Program - Phase IX	Pheasants Forever	\$ 5,500,000	95%	131%	AQ done
2017 4(b)		Shallow Lake & Wetland Protection Program - Phase VI	Ducks Unlimited	\$ 5,750,000	100%	127%	AQ done
2017 4(c)		RIM Wetlands - Phase VIII	BWSR	\$ 10,398,000	72%	57%	\$2.3 m in AQ left to spend, 15% Fed \$ 6 years;
2017 4(d)		Wild Rice Shoreland Protection - Phase V	BWSR	\$ 750,000	93%	111%	AQ complete
2017 4(e)		Accelerated Shallow Lakes and Wetland Enhancement- Phase IX	DNR	\$ 1,755,000	60%	0%	Significant Eng work completed - acres will be updated when R/E work in complete
2017 4(f)		Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase V	Ducks Unlimited	\$ 4,716,000	96%	139%	
2017 5(a)		Mississippi Headwaters Habitat Corridor Project - Phase III	Mississippi Headwaters Board; TPL; BWSR	\$ 2,396,000	96%	231%	AQ done; ML 20 - C-19 extension on AQ
2017 5(b)		Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase III	LLAWF and MLT	\$ 1,716,000	98%	173%	AQ done; ML 20 - C-19 extension on AQ
2017 5(c)		Goose Prairie	Wild Rice WD	\$ 600,000	0%	0%	ML 21 pending legislative extension to 2024.
2017 5(d)		Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 9	Minnesota Trout Unlimited	\$ 2,403,000	66%	14%	ML 21 pending a legislative extension to 2023.
2017 5(e)		DNR Stream Habitat - Phase II	DNR	\$ 2,166,000	57%	94%	
2017 5(f)		St. Louis River Restoration Initiative - Phase IV	DNR	\$ 3,392,000	90%	0%	Acres will be complete with all R/E work is done
2017 5(g)		Shell Rock River Watershed Habitat Restoration Program - Phase VI	Shell Rock River WD	\$ 1,779,000	40%	27%	AQ done
2017 5(h)		Lake Wakanda Enhancement Project	Kandiyohi County	\$ 921,000	Final Report Approved		
2017 5(i)		Wolverton Creek Habitat Restoration	Buffalo-Red River WD	\$ 1,877,000	41%	27%	little AQ spent, pending amendment to shift more dollars to R/E from Acq
2018			July 1, 2017 - June 30, 2023	AQ - 2021	R/E - 2023		
2018 2(a)		DNR WMA and SNA Acquisition, Phase X	DNR	\$ 2,786,000	50%	86%	AQ \$1.0 m left to spend
2018 2(b)		Accelerating the Wildlife Management Area Program - Phase X	Pheasants Forever	\$ 5,740,000	78%	103%	\$800k AQ left to spend
2018 2(c)		MN Prairie Recovery Project - Phase VIII	The Nature Conservancy	\$ 2,001,000	33%	2%	AQ 60% spent, R/E \$ start soon
2018 2(d)		Northern Tallgrass Prairie National Wildlife Refuge, Phase IX	The Nature Conservancy; USFWS	\$ 1,893,000	0%	0%	"work on this phase is just starting up" - 2.5 years of money unspent
2018 2(e)		Cannon River Watershed Habitat Complex - Phase VIII	TPL; GRG	\$ 1,345,000	87%	90%	
2018 2(f)		Accelerated Native Prairie Bank Protection- Phase VII	DNR	\$ 1,490,000	0%	0%	ML 21 pending legislative extension to 2023. finishing up previous phases - 2.5 years of money unspent

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2018	2(g)	RIM Buffers for Wildlife and Water - Phase VII	BWSR	\$ 5,000,000	2%	0%	almost no acquisition money spent - 15% fed \$ have 6yr to complete - 2024
2018	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase IV	Pheasants Forever; MN Prairie Chicken Society	\$ 1,162,000	4%	0%	no acquisition money spent; 320 acre acquisition closed after 12/31/2020
2018	2(i)	Martin County DNR WMA Acquisition Phase 2	Fox Lake Conservation League; DU; The Conservation Fund	\$ 2,447,000	80%	100%	DU R/E Engineering on Blachowske parcel is ongoing
2018	2(j)	Protect and Restore MN IBAs within the Tallgrass Aspen Parklands, Phase 2	Audubon Minnesota	\$ 829,000	25%	0%	ML 21 pending Legislative Extension to 2022 ; primarily personnel money spent to date
2018	2(k)	Grassland Conservation Partnership, Phase III	TNC and MLT	\$ 1,468,000	10%	0%	ML 21 pending legislative extension to 2023 ; no acquisition money spent; MLT has two pending easement to close prior to June 2021.
2018	2(l)	Accelerating the USFWS Habitat Conservation Easement Program - Phase I	DU and PF	\$ 2,960,000	69%	133%	AQ \$300k left to spend
2018	2(m)	DNR Grassland Enhancement Ph X	DNR	\$ 4,007,000	43%	33%	
2018	2(n)	Enhanced Public Land – Grasslands - Phase III	Pheasants Forever	\$ 2,160,000	60%	124%	
2018	3(a)	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VII	BWSR; Morrison County SWCD; The Conservation Fund	\$ 1,229,000	81%	106%	AQ done
2018	3(b)	Southeast Minnesota Protection and Restoration Phase 6	TNC, TPL, MLT	\$ 2,142,000	82%	87%	AQ done
2018	3(c)	Minnesota Forests for the Future Phase VI	DNR	\$ 1,473,000	51%	39%	ML 21 pending legislative extension to 2022 . Fee completed, easement progressing - nothing spent to date
2018	3(d)	State Forest Acquisition, Richard J. Dorer Memorial Forest - Phase V	DNR	\$ 1,255,000	0%	0%	no progress to date, AQ money expires in 6 months
2018	3(e)	Critical Shoreland Habitat Program - Phase V	MN Land Trust	\$ 1,094,000	12%	31%	ML 21 pending a legislative extension to 2023 . no acquisition money spent - 6 mo left to encumber acq; one 70 acres full donation easement completed
2018	3(f)	Minnesota Moose Habitat Collaborative - Pha	MDHA	\$ 1,938,000	79%	136%	
2018	4(a)	Accelerating the Waterfowl Production Area Program - Phase X	Pheasants Forever	\$ 5,061,000	90%	125%	AQ done
2018	4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase VII	Ducks Unlimited	\$ 4,770,000	92%	110%	AQ done
2018	4(c)	RIM Wetlands - Phase IX	BWSR	\$ 10,000,000	74%	50%	\$1.5 AQ left to spend; little accomplished since last update; 15% fed \$ have 6yr to complete - 2024
2018	4(d)	Wetland Habitat Protection and Restoration Program - Phase 3	MN Land Trust	\$ 1,786,000	78%	45%	AQ near completion
2018	4(e)	Shallow Lakes and Wetland Enhancement - Ph	DNR	\$ 2,759,000	33%	0%	Acres will be complete with all R/E work is done

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2018	4(f)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VII	Ducks Unlimited	\$ 3,740,000	27%	24%	
2018	5(a)	Metro Big Rivers Phase 8	MVNWR Trust Inc; FMR; GRG, TPL	\$ 2,630,000	80%	101%	AQ near completion
2018	5(b)	Mississippi Headwaters Habitat Corridor Project - Phase IV	Mississippi Headwaters Board; TPL; BWSR	\$ 2,998,000	67%	110%	AQ near completion
2018	5(c)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase IV	DNR	\$ 2,801,000	48%	43%	ML 21 pending a legislative extension to 2023. \$1.2 AQ left to spend.
2018	5(d)	DNR Trout Stream Conservation Easements	DNR	\$ 642,000	71%	127%	
2018	5(e)	Metro Wildlife Management Areas	The Conservation Fund	\$ 1,174,000	61%	47%	AQ 75% spent
2018	5(f)	Dakota County Habitat Protection/Restoration Phase VI	Dakota County	\$ 2,288,000	29%	59%	
2018	5(g)	Hennepin County Habitat Conservation Program, Phase 1	Hennepin County; MLT	\$ 1,514,000	46%	83%	ML 21 pending a legislative extension to 2023. \$600k in AQ left to spend in 6 months
2018	5(h)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 10	MN Trout Unlimited	\$ 2,291,000	21%	6%	
2018	5(i)	Lower Mississippi River Habitat Partnership (Phase IV)-Upper Pool 9 Backwater Enhancement and Floodplain Forest Restoration	DNR	\$ 1,555,000	0%	0%	lots of changes in this program - confirmed with manager that this could be completed by the deadline of June 30, 2023?
2018	5(j)	St. Louis River Restoration Initiative, Ph. V	DNR	\$ 2,013,000	6%	0%	Acres will be complete with all R/E work is done
2018	5(k)	Knife River Habitat Rehabilitation-Phase III	Zeitgeist; Lake Superior Steelhead Association	\$ 927,000	92%	100%	
2018	5(l)	Shell Rock River Watershed Habitat Restoration	Shell Rock River Watershed District	\$ 1,421,000	0%	0%	No AQ money spent - option to be signed in February
2018	5(m)	Lake George Dam and Rum River Erosion	Anoka County	\$ 539,000	0%	0%	Flooding and high water on Rum River has caused issues and delays
2018	5(n)	Buffalo River Watershed Stream Habitat Program – Phase 1	Buffalo-Red River WD	\$ 1,195,000	6%	0%	
2018	5(o)	Two Rivers Fish Passage Restoration and Habitat Enhancement	City of Hallock	\$ 2,000,000	63%	100%	R/E
2018	5(p)	Six Mile Creek-Halsted Bay Habitat Restoration Phase I	Minnehaha Creek WD	\$ 567,000	68%	44%	
2018	5(q)	DNR Aquatic Habitat R/E	DNR	\$ 2,834,000	22%	0%	
2019			July 1, 2017 - June 30, 2024	AQ - 2022	R/E - 2024		
2019	2(a)	DNR WMA and SNA Acquisition, Phase XI	MN Dept. of Natural Resources	\$2,519,000	5%	0%	extensive work with landowners on Hopeful WMA acquisition
2019	2(b)	Accelerating the Wildlife Management Area Program- Phase XI	Pheasants Forever, Inc.	\$6,060,000	32%	43%	\$3.6 m left to spend in AQ

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2019 2(c)		MN Prairie Recovery Project Phase IX	The Nature Conservancy	\$3,058,000	0%	0%	"working on completing previous Phases"
2019 2(d)		Northern Tallgrass Prairie National Wildlife Refuge, Phase X	The Nature Conservancy	\$2,383,000	0%	0%	"work on this phase is just starting up"
2019 2(e)		Lower Wild Rice Corridor Habitat Restoration - Phase II	Wild Rice Watershed District	\$2,975,000	0%	0%	ML 21 pending legislative extension to 2024.
2019 2(f)		Martin County DNR WMA Acquisition Phase 3	Fox Lake Conservation League, Inc.	\$3,650,000	74%	92%	AQ done, DU working on engineering plan for wetland R/E
2019 2(g)		RIM Grassland Reserve	BWSR	\$2,276,000	72%	92%	\$400k in AQ left to spend
2019 2(h)		Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase V	MN Prairie Chicken Society / Pheasants Forever, Inc.	\$2,558,000	89%	161%	AQ complete
2019 2(i)		DNR Grasslands - Phase XI	MN DNR	\$8,861,000	15%	3%	R/E
2019 2(j)		Anoka Sand Plain Habitat Conservation - Phase VI	Great River Greening	\$2,573,000	29%	21%	\$600k in easement left to spend
2019 2(k)		Fairmont Chain of Lakes Habitat Restoration Plan, Phase 1	City of Fairmont	\$1,390,000	8%	0%	R/E, final design and bid stage
2019 3(a)		Protecting Strategic Forestlands Near Camp Ripley	The Conservation Fund	\$3,348,000	56%	55%	\$1 m left in AQ to spend
2019 3(b)		Southeast Minnesota Protection and Restoration Phase 7	The Nature Conservancy	\$5,741,000	44%	48%	\$1.6 m in AQ left to spend
2019 3(c)		Minnesota Forests for the Future Phase VII	MN DNR Forestry	\$4,573,000	7%	10%	\$3.3 m in AQ left to spend
2019 3(d)		Floodplain Forest Enhancement-Mississippi River, Phase 3	Audubon Minnesota	\$1,357,000	20%	100%	R/E
2019 3(e)		Enhanced Public Land – Open Landscapes	Minnesota Sharp-Tailed Grouse Society/PF	\$955,000	12%	15%	R/E
2019 3(f)		Minnesota Forest Recovery Project: Phase I	The Nature Conservancy	\$1,058,000	25%	83%	R/E
2019 4(a)		Accelerating the Waterfowl Production Area Program - Phase XI	Pheasants Forever, Inc.	\$5,631,000	49%	80%	\$2 m left in AC to spend
2019 4(b)		Shallow Lake & Wetland Protection & Restoration Program - Phase VIII	Ducks Unlimited	\$6,150,000	63%	97%	\$1 m left in AQ to spend
2019 4(c)		Wetland Habitat Protection and Restoration Program - Phase 4	Minnesota Land Trust	\$2,129,000	3%	0%	no AQ \$ spent to date
2019 4(d)		Wild Rice Shoreland Protection - Phase VI	BWSR	\$1,187,000	50%	80%	AQ near completion
2019 4(e)		Shallow Lakes and Wetlands Enhancements Phase 11	Minnesota DNR	\$3,541,000	19%	0%	Acres will be complete with all R/E work is done
2019 4(f)		Restoration of Non-Native Cattail Dominated Wetlands in Border Waters	Voyageurs National Park	\$1,270,000	38%	3%	R/E
2019 4(g)		Big Rice Lake Wild Rice Enhancement	Minnesota DNR	\$845,000	13%	11%	R/E
2019 5(a)		St. Croix Watershed Habitat Protection and Restoration Phase I	St. Croix River Association	\$3,751,000	22%	19%	\$2.2 m left in AQ to spend

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2019	5(b)	Metro Big Rivers Phase 9	MN Valley Trust (Metro Big Rivers)	\$4,163,000	15%	22%	\$2.1 m left in AQ to spend
2019	5(c)	Dakota County Habitat Protection/Restoration Phase VII	Dakota County	\$3,516,000	0%	2%	\$2 m left in AQ to spend - may need an extension on AQ?
2019	5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase V	Minnesota Land Trust	\$3,365,000	26%	23%	\$1.9 m left in AQ to spend
2019	5(e)	Sauk River Watershed Habitat Protection and Restoration	Sauk River Watershed District	\$2,946,000	44%	58%	\$1.1 m left in AQ to spend, Half of the acq acres accomplished,
2019	5(f)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 11	Minnesota Trout Unlimited	\$2,359,000	0%	0%	R/E
2019	5(g)	DNR Aquatic Habitat Restoration and Enhancement, Phase 2	MN DNR	\$3,208,000	3%	0%	R/E
2019	5(h)	St. Louis River Restoration Initiative - Phase 6	DNR	\$3,777,000	0%	0%	R/E
2019	5(i)	Knife River Habitat Rehabilitation-Phase IV	Zeitgeist (ZG) and Lake Superior Steelhead Association (LSSA)	\$891,000	45%	0%	R/E, Acres will be complete with all R/E work is done
2019	5(j)	Shell Rock River Watershed Restoration Program - Phase VIII	Shell Rock River Watershed District	\$2,046,000	28%	25%	R/E
2019	5(k)	Pine River Fish Passage Project 2020	Crow Wing SWCD	\$1,246,000	86%	100%	monitoring is what remains
2019	5(l)	Sauk River Dam Fish Passage	Stearns County SWCD	\$737,000	CANCELLED		
2019	5(m)	Restoring Norway Brook Connectivity to the P	City of Pine River	\$2,267,000	17%	0%	R/E
2019	5(n)	Pig's Eye Lake Islands Habitat Restoration and Enhancement	Ramsey County Parks and Recreation	\$4,337,000	5%	0%	minor project delays; awarding construction contract in spring 2021
2019	5(o)	Restoring the Upper Mississippi River at Lake Pepin: Phase 1	Lake Pepin Legacy Alliance	\$750,000	Nothing to Report		Program start was delayed 1 yr. Manager confirmed project will complete on time - June 30, 2024.
2020			July 1, 2017 - June 30, 2025	AQ - 2023	R/E - 2025		
2020	2a	DNR WMA and SNA Acquisition, Phase XII	DNR	2,066,000			
2020	2b	Accelerating the Wildlife Management Area Program - Phase XII	Pheasants Forever	3,322,000	4%	0%	
2020	2c	MN Prairie Recovery Program Phase 10	TNC	3,365,000	0%	0%	
2020	2d	Northern Tallgrass Prairie National Wildlife Refuge, Phase XI	TNC	2,295,000	0%	0%	
2020	2e	Lower Wild Rice River Corridor Habitat Restoration - Phase III	Wild Rice WD	1,888,000	0%	0%	ML 21 pending legislative extension to 2024.
2020	2f	Martin County DNR WMA Acquisition Phase 4	Fox Lake Conservation League	2,387,000	0%	0%	
2020	2g	RIM Grassland Reserve - Phase II		3,233,000			
2020	2h	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VI	PF with MN Prairie Chicken Society	1,736,000	2%	0%	

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2020	2i	Heron Lake Area Conservation Partnership	Heron Lake WD	4,493,000	1%	0%	
2020	2j	Cannon River Watershed Habitat Complex - Phase IX	TPL	1,148,000	64%	61%	AQ near completion
2020	2k	Accelerating the USFWS Habitat Conservation Easement Program - Phase II	Ducks Unlimited	3,187,000	1%	0%	
2020	2l	DNR Grassland Phase XII		4,432,000			
2020	2m	Enhanced Public Land – Grasslands - Phase IV	Pheasants Forever	2,280,000	0%	0%	
2020	3a	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VIII		2,712,000			
2020	3b	Southeast Minnesota Protection and Restoration Phase 8	TNC	2,704,000	0%	0%	
2020	3c	Northern Forest Habitat Conservation	MLT	4,205,000	2%	0%	
2020	3d	DNR Forest Habitat Enhancement		1,773,000			
2020	3e	Southeast Forest Habitat Enhancement Phase II		1,000,000			
2020	3f	Young Forest Conservation Phase III	American Bird Conservancy	1,275,000	0%	0%	
2020	4a	Accelerating the Waterfowl Production Area Program - Phase XII	Pheasants Forever	3,658,000	1%	0%	
2020	4b	Shallow Lake & Wetland Protection & Restoration Program - Phase IX	Ducks Unlimited	4,608,000	30%	45%	Half of AQ \$ spent
2020	4c	Wetland Habitat and Protection Program - Phase 5	MLT	2,683,000	0%	0%	
2020	4d	Accelerated Shallow Lakes and Wetland Enhancement Phase 12		1,676,000			
2020	5a	Protecting Coldwater Fisheries on Minnesota's North Shore	MLT	1,809,000	0%	0%	
2020	5b	Metro Big Rivers Phase 10	MVT/partners	6,473,000	4%	4%	
2020	5c	Resilient Habitat for Heritage Brook Trout	MN Trout Unlimited	2,266,000	0%	0%	
2020	5d	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VI	Northern Waters Land Trust	2,814,000	0%	0%	
2020	5e	Accelerating Habitat Conservation in Southwest Minnesota	MLT	3,044,000	0%	0%	
2020	5f	Targeted RIM Easement Program to the Individual Parcel: Pine and Leech Watersheds Phase 1		2,458,000			
2020	5g	Mississippi Headwaters Habitat Corridor Project-Phase 5	Mississippi Headwaters Board	3,695,000	0%	0%	
2020	5h	Hennepin County Habitat Conservation Program - Phase 2	Hennepin County; MLT	3,155,000	1%	0%	

ML Year	Subd	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Feb 2021)	% of Acres Completed to Date	NOTES
2020	5i	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 12	MN Trout Unlimited	1,474,000	1%	0%	
2020	5j	DNR Aquatic Habitat Restoration and Enhancement - Phase 3	DNR	3,790,000	1%	0%	
2020	5k	St. Louis River Restoration Initiative Phase 7	DNR/partners	2,280,000	0%	0%	
2020	5l	Knife River Habitat Rehabilitation-Phase V	LSSA / Zeitgeist	700,000	2%	0%	
2020	5m	Shell Rock River Watershed Habitat Restoration Program - Phase IX	Shell Rock River WD	1,918,000	1%	0%	
2020	5n	Rum River Wildlife and Fish Habitat Enhancement using Bioengineered Bank Stabilization	Anoka Conservation	816,000	1%	0%	
2020	5o	Roseau River Habitat Restoration		3,036,000			
2020	5p	Sauk River Watershed Habitat Protection and Restoration, Phase 2	Sauk River Watershed District	3,926,000	2%	0%	
2020	5q	Southeast Wetland Restoration		1,351,000			