



WA02: Wetland Habitat Protection and Restoration Program

Phase 7



Wetland restoration in progress in Otter Tail County, June 2020. Earth moving equipment build a ditch plug to allow historic water levels and vegetation to return to a drained wetland.



Bison graze across a grassland enhancement project in Otter Tail County. Tree removal and prescribed burning helped improve and prepare these grasslands for long-term management by bison.

WA02: Wetland Habitat Protection and Restoration Program - Phase 7

Results to Date through 8/23/2021



Grant Phase	Total Budget		Protection							Restore/Enhance		
			Leverage			Acres Protected				Acres Restored/Enhanced		
	Award	Spent / Committed	Proposed	Actual	% of Goal	Proposed	Outcome	% of Goal	Projects	Proposed	Outcome	% of Goal
2013 Wetlands (Complete)	\$ 1,980,000	\$ 1,966,200	\$ -	\$ 1,209,705		1,100	1,962	178%	14	0	0	
2016 Wetlands 2 (Complete)	\$ 1,629,000	\$ 1,627,187	\$ 315,000	\$ 386,975	123%	750	1,025	137%	9	0	0	
2018 Wetlands 3 (In Progress)	\$ 1,786,000	\$ 1,532,162	\$ 223,500	\$ 10,315,000	4615%	646	669	104%	5	745	841	113%
2019 Wetlands 4 (In Progress)	\$ 2,129,000	\$ 1,949,845	\$ 277,000	\$ -	0%	800	656	82%	4	978	828	85%
2020 Wetlands 5 (In Progress)	\$ 2,683,000	\$ 563,416	\$ 360,000	\$ -	0%	1,040	0	0%	0	942	943	100%
2021 Wetlands 6 (In Progress)	\$ 3,088,000	\$ 550,000	\$ 336,900	\$ -	0%	1,213	0	0%	0	870	821	94%
2022 Wetlands 7 (Proposed)	\$ 6,629,000	\$ -	\$ 900,000	\$ -	0%	2,600	0	0%	0	1,597	0	0%

Program Totals	Total Budget		Protection							Restoration		
			Leverage			Acres Protected				Acres Restored		
	Award	Spent / Committed	Proposed	Actual	% of Goal	Proposed	Outcome	% of Goal	Projects	Proposed	Outcome	% of Goal
Complete	\$ 3,609,000	\$ 3,593,387	\$ 315,000	\$ 1,596,680	507%	1850	2987	161%	23	0	0	
In Progress	\$ 9,686,000	\$ 4,595,423	\$ 1,197,400	\$ 10,315,000	861%	3699	1325	36%	9	3,535	3,433	97%
Totals Across All Grants	\$13,295,000	\$ 8,188,810	\$ 1,512,400	\$ 11,911,680	783%	5,549	4,312	78%	32	3535	3,433	97%