

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2014		July 1, 2014 - June 30, 2019	AQ - 2017	R/E - 2019		
5(e)	Mustinka River Fish and Wildlife Habitat Corridor Rehabilitation	Bois de Sioux Watershed District	\$ 2,440,000	0%	0%	ML 21 second legislative extension to 2024. ML 18 Leg extension to June 2022. Anticipated that construction will begin in 2023. Federal 404 permit is being finalized, need to secure DNR/BWSR plan review approval then bids can be prepared
2015		July 1, 2015 - June 30, 2020	AQ - 2018	R/E - 2020 + 1		
2(c)	MN Prairie Recovery Project - Phase VI	TNC	\$ 4,032,000	Only IDP Money Left		Only IDP money left: waiting for DNR to finalize IDP accounting and report back to manager for final report
2(f)	Minnesota Buffers for Wildlife and Water - Phase V	BWSR	\$ 4,544,000	86%	94%	ML 19 Legislative Extension to 2024 - 55 easements recorded; \$400k left in AQ to spend
2(g)	Cannon River Watershed Habitat Complex - Phase V	TPL	\$ 1,380,000	Only IDP Money Left	E-mail to manager	Only IDP money left: \$110,000 / half spent 4 WMA left to complete - expect completion Sept 2022 - Final Report expected July 2022
2(j)	Lower Wild Rice River Corridor Habitat Restoration	Wild Rice River WD	\$ 2,270,000	74%	68%	ML 21 second legislative extension to 2023. ML 18 Legislative extension approved to 2021. Continue to secure voluntary easements along the channel.
5(b)	Metro Big Rivers Partnership - Phase VI	MVNWRT, FMR, GRG, MLT, TPL	\$ 2,000,000	Final Report pending submission	133%	GRG, FMR, MVT and TPL closed their portions of the grant. ML 20 C-19 extension on R/E for MLT and IDP monies. MLT complete R/E fall 2022 at Rapids Lake Unit parcel acquired by MVT with grant
2016		July 1, 2016 - June 30, 2021	AQ - 2019	R/E 2021 +1		
2(a)	DNR WMA and SNA Acquisition, Phase VIII	DNR	\$ 3,250,000	97%	110%	R/E money left
2(b)	Accelerating the Wildlife Management Area Program- Phase VIII	Pheasants Forever	\$ 5,229,000	99%	162%	IDP money left: \$67,000 / \$20,670 spent DNR will take 5 years
2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VII	The Nature Conservancy with USFWS	\$ 2,754,000	Final Report pending submission	112%	AQ complete; 3 projects with active R/E activities. 2/22: We are expecting all restorations to be completed by Dec. 2021. 8/22: We expect contracted R/E work completed by Dec. 2022.
2(g)	RIM Buffers for Wildlife and Water - Phase VI	BWSR	\$ 6,708,000	84%	95%	ML 19 Legislative extension until 2025; \$1.0 million left in AQ
2(i)	Grassland Conservation Partnership Phase II	The Conservation Fund	\$ 1,475,000	73%	111%	AQ complete; R/E continue on Caribou Parklands in Kittson County purchased June 8, 2018 - nothing spent since last update

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2(j)	DNR Grassland - Phase 8	DNR	\$ 3,983,000	98%	107%	FINAL REPORT EXPECTED; ML 21 legislative extension to 2022.
2(k)	Anoka Sand Plain Habitat Conservation - Phase IV	Great River Greening; Anoka CD, Isanti Co; NWTF	\$ 1,208,000	Final Report pending submission		R/E; ML 21 legislative extension to 2022.
4(c)	RIM Wetlands: Phase 7	BWSR	\$ 13,808,000	92%	86%	ML 20 Legislative Extension to June 30, 2022, \$700,000 left in AQ - 71 easements recorded
5(b)	Metro Big Rivers Habitat Phase 7	MVNWT, FMR, GRG, MLT, TPL	\$ 4,000,000	98%	117%	ML 21 legislative extension to 2022. AQ completed; MVT R/E continues on the Rapids Lake Unit
5(e)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement, Phase 8	MN Trout Unlimited	\$ 1,975,000	90%	78%	R/E; ML 21 legislative extension to 2023.
5(j)	Roseau Lake Rehabilitation	DNR with Roseau River WD	\$ 2,763,000	29%	8%	ML 21 legislative extension to 2023. Will seek a legislative extension of time in ML 2023.
2017		July 1, 2017 - June 30, 2022	AQ - 2020 + 1	R/E 2022		
2(a)	DNR WMA and SNA Acquisition - Phase IX	DNR	\$ 4,437,000	96%	101%	AQ complete; R/E money left
2(b)	Accelerating the Wildlife Management Area Program - Phase IX	Pheasants Forever	\$ 5,603,000	Final Report Expected		AQ complete: finishing up on the R/E work, final report prior to next update submission in August 2022.
2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VIII	The Nature Conservancy	\$ 2,683,000	94%	126%	AQ complete; R/E ongoing; acres exceeded goals; little spent since last update
2(e)	Cannon River Watershed Habitat Complex - Phase VII	The Trust for Public Land	\$ 1,436,000	Only IDP Money Left		IDP money: \$61,500 / \$10,000 spent to date for 2 Murphy and Aurora WMA will complete by 2023
2(f)	Accelerated Native Prairie Bank Protection - Phase VI	DNR	\$ 2,481,000	Final Report Expected		will have \$1.5 m in AQ to turn back - acres achieved; ML 20 Legislative Extension of time to 2022
2(g)	RIM Buffers for Wildlife and Water - Phase VII	BWSR	\$ 5,333,000	67%	72%	\$1.6 m AQ left to spend; little spent since last update; 15% fed \$ have 6yr to complete. May request a ML 23 legislative Extension of time
2(i)	DNR Grasslands - Phase IX	DNR	\$ 3,950,000	90%	165%	R/E only; ongoing work; exceeded acre goals
2(j)	Anoka Sand Plain Habitat Conservation - Phase V	GRG; Anoka Conservation District; Isanti Cty SWCD; Stearns Cty SWCD; MLT	\$ 1,130,000	Final Report Expected		Easements completed; R/E ongoing; ML 20 - C-19 extension on AQ

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
3(a)	Carnelian Creek Conservation Corridor	Minnesota Land Trust	\$ 2,458,000	5%	0%	ML 20 Legislative Extension of time to 2022; ML 22 Legislative Extension until 2025;
3(c)	Southeast Minnesota Protection and Restoration - Phase V	TNC; TPL; MLT	\$ 2,375,000	98%	106%	AQ done; IDP TPL \$20,000 for 2 WMA; TNC \$10,000/\$6,900 balance for signs and lots will spend by June 2024.
3(f)	Critical Shoreland Habitat Protection Program - Phase IV	Minnesota Land Trust	\$ 1,700,000	Final Report Expected		\$300k left in easements; IDP: \$6,000 / \$0 balance. ML 20 - C-19 extension on AQ; ML 21 C-19 extension on AQ
4(a)	Accelerating the Waterfowl Production Area Program - Phase IX	Pheasants Forever	\$ 5,500,000	98%	131%	AQ done; R/E ongoing; exceeded acres - little spent since last update
4(c)	RIM Wetlands - Phase VIII	BWSR	\$ 10,398,000	88%	101%	\$700,000 in AQ left to spend, 15% Fed \$ 6 years
4(e)	Accelerated Shallow Lakes and Wetland Enhancement- Phase IX	DNR	\$ 1,755,000	88%	0%	R/E only; acres will be updated when R/E work in complete
4(f)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase V	Ducks Unlimited	\$ 4,716,000	Final Report Expected	140%	R/E only - 2/16 email - will submit final report in April 2022. Most recent status update states Fall 2022
5(a)	Mississippi Headwaters Habitat Corridor Project - Phase III	Mississippi Headwaters Board; TPL; BWSR	\$ 2,396,000	Only IDP Money Left 8-2022		AQ done; IDP \$30,00/\$300 spent for Jackson WMA 2 and Savanna Esker; ML 20 - C-19 extension on AQ; MHB closed their portion; R/E scheduled for completion 6/24/26
5(c)	Goose Prairie	Wild Rice WD	\$ 600,000	8%	0%	R/E only; construction scheduled to start Sept 2023; challenges obtaining easements in timely manner; ML 21 legislative extension to 2023.
5(d)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 9	Minnesota Trout Unlimited	\$ 2,403,000	82%	46%	R/E only; looking for alternate site to the Stewart River as easements were that were not secured; ML 21 legislative extension to 2023.
5(e)	DNR Stream Habitat - Phase II	DNR	\$ 2,166,000	Final Report Expected		R/E only
5(f)	St. Louis River Restoration Initiative - Phase IV	DNR	\$ 3,392,000	Final Report Expected		R/E only; Acres will be complete with all R/E work is done
5(g)	Shell Rock River Watershed Habitat Restoration Program - Phase VI	Shell Rock River WD	\$ 1,779,000	Final Report Expected		AQ done; little spend since last update; R/E continue
2018			July 1, 2017 - June 30, 2023	AQ - 2021 + 1	R/E - 2023	
2(a)	DNR WMA and SNA Acquisition, Phase X	DNR	\$ 2,786,000	91%	138%	AQ completed; IDP left to spend
2(b)	Accelerating the Wildlife Management Area Program - Phase X	Pheasants Forever	\$ 5,740,000	Only IDP Money Left	122%	AQ complete; IDP \$82,300/\$12,951 spent, will take 5 yrs to complete signs and park lots
2(c)	MN Prairie Recovery Project - Phase VIII	The Nature Conservancy	\$ 2,001,000	Final Report Approved		

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase IX	The Nature Conservancy; USFWS	\$ 1,893,000	94%	112%	AQ complete - R/E continues
2(e)	Cannon River Watershed Habitat Complex - Phase VIII	TPL; GRG	\$ 1,345,000	96%	110%	AQ completed - IDP Money - \$20,000 (\$3,000 spent) for Turtle Preserve SNA and Boyde Sartell anticipate completion end of year 2022
2(f)	Accelerated Native Prairie Bank Protection- Phase VII	DNR	\$ 1,490,000	7%	0%	ML 21 legislative extension to 2023. \$0 in AQ spent - 2 parcel in process - same as the last update
2(g)	RIM Buffers for Wildlife and Water - Phase VIII	BWSR	\$ 5,000,000	47%	25%	\$1.1 m left in AQ to spend - 15% fed \$ have 6yr to complete - 2027 for completed resotratons
2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase IV	Pheasants Forever; MN Prairie Chicken Society	\$ 1,162,000	83%	107%	AQ complete; IDP \$11,000/\$0 spent nothing accomplished since last update
2(i)	Martin County DNR WMA Acquisition Phase 2	Fox Lake Conservation League; DU; The Conservation Fund	\$ 2,447,000	84%	100%	AQ complete; IDP : \$21,655 / 3,000 spent
2(j)	Protect and Restore MN IBAs within the Tallgrass Aspen Parklands, Phase 2	Audubon Minnesota	\$ 829,000	68%	38%	ML 21 Legislative Extension to 2022 - AQ easement completed - \$130,000 unspent in easements will be transferred for R/E work; acres achieved will exceed anticipated once R/E work is finished
2(k)	Grassland Conservation Partnership, Phase III	TNC and MLT	\$ 1,468,000	60%	145%	ML 21 legislative extension to 2023; 53% of AQ money spent; MLT has 2 pending easement to close - little spent since last update - acres accomplished exceeded goals; R/E work continues
2(l)	Accelerating the USFWS Habitat Conservation Easement Program - Phase I	DU and PF	\$ 2,960,000	83%	163%	AQ spent, exceeded acre goals; R/E work to be completed by 2023
2(m)	DNR Grassland Enhancement Ph X	DNR	\$ 4,007,000	69%	56%	R/E only
2(n)	Enhanced Public Land – Grasslands - Phase III	Pheasants Forever	\$ 2,160,000	90%	164%	R/E only
3(a)	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VII	BWSR; Morrison County SWCD; The Conservation Fund	\$ 1,229,000	Final Report Expected	106%	Easements AQ complete, no fee title (\$137,500) AQ spent to date- Conservation Fund - Final Report expected prior to next status update
3(b)	Southeast Minnesota Protection and Restoration Phase 6	TNC, TPL, MLT	\$ 2,142,000	97%	93%	AQ complete; IDP - TPL \$10,000 for Choice WMA North and \$TNC \$20,000 (\$13,576 spent) for Schueler WMA open until 2024; ML 21 C-19 extension on AQ
3(c)	Minnesota Forests for the Future Phase VI	DNR	\$ 1,473,000	Final Report Expected	160%	ML 21 legislative extension to 2022. AQ completed - final report coming soon

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
3(d)	State Forest Acquisition, Richard J. Dorer Memorial Forest - Phase V	DNR	\$ 1,255,000	Final Report Expected		
3(e)	Critical Shoreland Habitat Program - Phase V	MN Land Trust	\$ 1,094,000	87%	120%	ML 21 legislative extension to 2023. \$100k left in easement to spend - 1 pending - acres exceeded goals
3(f)	Minnesota Moose Habitat Collaborative - Phase III	MDHA	\$ 1,938,000	APPROVED Final Report		
4(a)	Accelerating the Waterfowl Production Area Program - Phase X	Pheasants Forever	\$ 5,061,000	93%	126%	AQ done; USFWS completing R/E work
4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase VII	Ducks Unlimited	\$ 4,770,000	92%	110%	AQ done; IDP \$307,425 most has been spent remainign fund are for signs and parking lots which expire end of 2023
4(c)	RIM Wetlands - Phase IX	BWSR	\$ 10,000,000	89%	96%	\$800,000 AQ left to spend; 15% fed \$ have 6yr to complete - 2024
4(d)	Wetland Habitat Protection and Restoration Program - Phase 3	MN Land Trust	\$ 1,786,000	98%	63%	AQ complete; ML 21 C-19 extension on AQ
4(e)	Shallow Lakes and Wetland Enhancement - Phase 10	DNR	\$ 2,759,000	49%	0%	R/E only - Acres will be reported when all R/E work is done
4(f)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VII	Ducks Unlimited	\$ 3,740,000	99%	108%	R/E only
5(a)	Metro Big Rivers Phase 8	MVNWR Trust Inc; FMR; GRG, TPL	\$ 2,630,000	88%	109%	AQ completed; ML 21 C-19 extension on AQ; finishing up R/E work
5(b)	Mississippi Headwaters Habitat Corridor Project - Phase IV	Mississippi Headwaters Board; TPL; BWSR	\$ 2,998,000	99%	158%	ML 21 legislative extension to 2022. AQ complete; IDP: \$47,000 for 3 WMA's - will expire in 2023
5(c)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase IV	DNR	\$ 2,801,000	98%	103%	ML 21 legislative extension to 2023. AQ completed; IDP: \$17,000 (\$5,800 spent) for 2 WMA R/E completed in 2022
5(d)	DNR Trout Stream Conservation Easements	DNR	\$ 642,000	95%	185%	AQ complete; exceeded goals - Final expected prior to next statuts update
5(e)	Metro Wildlife Management Areas	The Conservation Fund	\$ 1,174,000	Only IDP Money Left		Only IDP \$175,000 completed winter 2023 - Fredin parcel has \$174,200 released to DNR as of August 2020. Total spending to-date is \$9,591. DNR is awaiting final wetland engineering designs from USFWS, and wetland/upland restorations are planned for spring/summer 2022.
5(f)	Dakota County Habitat Protection/Restoration Phase VI	Dakota County	\$ 2,288,000	71%	69%	AQ: easement spent, fee \$400,000 left; ML 21 C-19 extension on AQ; not much new to report since last update; R/E continue
5(g)	Hennepin County Habitat Conservation Program, Phase 1	Hennepin County; MLT	\$ 1,514,000	90%	116%	ML 21 legislative extension to 2023. \$200k in AQ left to spend - additional parcels being pursued

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
5(h)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 10	MN Trout Unlimited	\$ 2,291,000	65%	23%	ML 21 C-19 extension on AQ; no easement money spent to date (\$190,000)
5(i)	Lower Mississippi River Habitat Partnership (Phase IV)-Upper Pool 9 Backwater Enhancement and Floodplain Forest Restoration	DNR	\$ 1,555,000	0%	0%	Will seek a legislative extension of time in ML 2023 - lots of changes in this program - EAW process still in draft form
5(j)	St. Louis River Restoration Initiative, Ph. V	DNR	\$ 2,013,000	55%	89%	R/E only- Acres will be complete with all R/E work is done
5(k)	Knife River Habitat Rehabilitation-Phase III	Zeitgeist; Lake Superior Steelhead Association	\$ 927,000	95%	100%	Scheduled to close out grant winter of 22/23
5(l)	Shell Rock River Watershed Habitat Restoration	Shell Rock River Watershed District	\$ 1,421,000	54%	47%	AQ spent - R/E remain, expected completion Spring 2023
5(m)	Lake George Dam and Rum River Erosion	Anoka County	\$ 539,000	APPROVED Final Report		
5(n)	Buffalo River Watershed Stream Habitat Program – Phase 1	Buffalo-Red River WD	\$ 1,195,000	11%	0%	ML 22 Legislative Extension to 2023; ML 23 will need a correction to 2025 as per Council approval
5(o)	Two Rivers Fish Passage Restoration and Habitat Enhancement	City of Hallock	\$ 2,000,000	Final Report Expected		R/E - construction near completion
5(p)	Six Mile Creek-Halsted Bay Habitat Restoration Phase I	Minnehaha Creek WD	\$ 567,000	96%	77%	R/E only
5(q)	DNR Aquatic Habitat R/E	DNR	\$ 2,834,000	56%	4%	R/E only - Acres will be counted when all R/E work is done
2019		July 1, 2017 - June 30, 2024	AQ - 2022	R/E - 2024		
2(a)	DNR WMA and SNA Acquisition, Phase XI	MN Dept. of Natural Resources	\$2,519,000	60%	66%	One AQ still left to close
2(b)	Accelerating the Wildlife Management Area Program- Phase XI	Pheasants Forever, Inc.	\$6,060,000	88%	129%	AQ complete - exceeded acre goal; IDP \$85,000 (\$2,000 spent) will complete 2 years after AQ.
2(c)	MN Prairie Recovery Project Phase IX	The Nature Conservancy	\$3,058,000	62%	102%	AQ complete
2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase X	The Nature Conservancy	\$2,383,000	35%	45%	AQ 70% of Fee spent to date, 19% of easement spent to date - 4 pending closings. May have approx \$400,000 unspent AQ to return.
2(e)	Lower Wild Rice Corridor Habitat Restoration - Phase II	Wild Rice Watershed District	\$2,975,000	12%	13%	ML 21 legislative extension to 2023. 11% of AQ spent; AG land prices make it hard to secure easements
2(f)	Martin County DNR WMA Acquisition Phase 3	Fox Lake Conservation League, Inc.	\$3,650,000	89%	100%	AQ complete, IDP: \$254,050 / \$67,000 spent
2(g)	RIM Grassland Reserve	BWSR	\$2,276,000	91%	123%	AQ complete

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase V	MN Prairie Chicken Society / Pheasants Forever, Inc.	\$2,558,000	97%	161%	AQ complete; IDP \$24,000 / \$12,353 half spent will expire 2 yrs after AQ
2(i)	DNR Grasslands - Phase XI	MN DNR	\$8,861,000	28%	44%	R/E only
2(j)	Anoka Sand Plain Habitat Conservation - Phase VI	Great River Greening	\$2,573,000	64%	50%	AQ 81% spent - additional closing pending
2(k)	Fairmont Chain of Lakes Habitat Restoration Plan, Phase 1	City of Fairmont	\$1,390,000	67%	100%	R/E only
3(a)	Protecting Strategic Forestlands Near Camp Ripley	The Conservation Fund	\$3,348,000	Final Report Expected	55%	AQ completed; about \$1.0 million to turn back
3(b)	Southeast Minnesota Protection and Restoration Phase 7	The Nature Conservancy	\$5,741,000	71%	92%	\$400,000 in easement (MLT) to turn back - acres achieved - high level of leverage; \$700,000 in Fee left to spend - large AQ pending closure will spend down remaining funds - IDP \$80,000 (\$60,834 balance) TPL \$40,000 and TNC \$40,000 until 2025
3(c)	Minnesota Forests for the Future Phase VII	MN DNR Forestry	\$4,573,000	37%	30%	\$1.4 m in AQ left to spend - 18 signed landowner agreements ready to close - R/E land have until 2024 to complete; anticipate exceeding acre goals
3(d)	Floodplain Forest Enhancement-Mississippi River, Phase 3	Audubon Minnesota	\$1,357,000	44%	0%	R/E only - acres reported at conclusion of program
3(e)	Enhanced Public Land – Open Landscapes	Minnesota Sharp-Tailed Grouse Society/PF	\$955,000	52%	75%	R/E only
3(f)	Minnesota Forest Recovery Project: Phase I	The Nature Conservancy	\$1,058,000	100%	383%	R/E only
4(a)	Accelerating the Waterfowl Production Area Program - Phase XI	Pheasants Forever, Inc.	\$5,631,000	86%	130%	AQ complete, exceeded acres
4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase VIII	Ducks Unlimited	\$6,150,000	72%	109%	AQ complete; IDP \$275,400 DNR will use 5 yr after AQ to spend
4(c)	Wetland Habitat Protection and Restoration Program - Phase 4	Minnesota Land Trust	\$2,129,000	67%	27%	AQ completed
4(d)	Wild Rice Shoreland Protection - Phase VI	BWSR	\$1,187,000	72%	101%	AQ easement 82% spent - 1 pending closing
4(e)	Shallow Lakes and Wetlands Enhancements Phase 11	Minnesota DNR	\$3,541,000	47%	0%	R/E only - Acres will be complete with all R/E work is done
4(f)	Restoration of Non-Native Cattail Dominated Wetlands in Border Waters	Voyageurs National Park	\$1,270,000	79%	27%	R/E only
4(g)	Big Rice Lake Wild Rice Enhancement	Minnesota DNR	\$845,000	21%	0%	R/E only - acres will be reported in final report
5(a)	St. Croix Watershed Habitat Protection and Restoration Phase I	St. Croix River Association	\$3,751,000	97%	216%	AQ complete - IDP \$30,000 (\$0 spent) will use prior to 5 years after AQ

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
5(b)	Metro Big Rivers Phase 9	MN Valley Trust (Metro Big Rivers)	\$4,163,000	43%	37%	AQ 63% spent - several options to close this fall; this grant converted from AQ to R/E per Council approval.
5(c)	Dakota County Habitat Protection/Restoration Phase VII	Dakota County	\$3,516,000	5%	54%	AQ \$0 spent - McMenomy parcel approved by the Council will be a significant acquisition anticipated
5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase V	Minnesota Land Trust	\$3,365,000	75%	120%	\$450,000 left in easement AQ - exceeded acre goal - two options yet to close
5(e)	Sauk River Watershed Habitat Protection and Restoration	Sauk River Watershed District	\$2,946,000	77%	79%	Fee title AQ complete, Easement AQ 62% spent - one parcel could not close by the deadline, extra dollars to be used for R/E; IDP - PF \$10,000 (\$5,000 spent)
5(f)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 11	Minnesota Trout Unlimited	\$2,359,000	11%	0%	R/E only - little spent since last update - manager states, "...on track to accomplish stated outcomes within the grant period"
5(g)	DNR Aquatic Habitat Restoration and Enhancement, Phase 2	MN DNR	\$3,208,000	13%	0%	R/E only - acres calculated at completion of activity
5(h)	St. Louis River Restoration Initiative - Phase 6	DNR	\$3,777,000	5%	0%	R/E only - acres calculated at completion of activity
5(i)	Knife River Habitat Rehabilitation-Phase IV	Zeitgeist (ZG) and Lake Superior Steelhead Association (LSSA)	\$891,000	84%	100%	R/E only -
5(j)	Shell Rock River Watershed Restoration Program - Phase VIII	Shell Rock River Watershed District	\$2,046,000	29%	26%	AQ nearly spent
5(k)	Pine River Fish Passage Project 2020	Crow Wing SWCD	\$1,246,000	87%	100%	monitoring is what remains, Final Report expected soon
5(l)	Sauk River Dam Fish Passage	Stearns County SWCD	\$737,000	CANCELLED		
5(m)	Restoring Norway Brook Connectivity to the Pine River	City of Pine River	\$2,267,000	Final Report Approved		
5(n)	Pig's Eye Lake Islands Habitat Restoration and Enhancement	Ramsey County Parks and Recreation	\$4,337,000	10%	2%	Construction shifted from summer 2021 to summer 2022 to accommodate contractors timeframe.
5(o)	Restoring the Upper Mississippi River at Lake Pepin: Phase 1	Lake Pepin Legacy Alliance	\$750,000	0%	0%	No update Advancement of Funds approved by Council
2020			July 1, 2017 - June 30, 2025	AQ - 2023	R/E - 2025	
2a	DNR WMA and SNA Acquisition, Phase XII	DNR	2,066,000	29%	23%	AQ 35% spent several project in the works
2b	Accelerating the Wildlife Management Area Program - Phase XII	Pheasants Forever	3,322,000	36%	126%	AQ 37% spent working on other parcels - acres exceeded anticipated; IDP - \$67,000 expires 2 years after last AQ
2c	MN Prairie Recovery Program Phase 10	TNC	3,365,000	1%	0%	AQ - 0 spent; working on spending previous phases
2d	Northern Tallgrass Prairie National Wildlife Refuge, Phase XI	TNC	2,295,000	0%	0%	AQ - 0 spent; work on this phase is just starting up

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2e	Lower Wild Rice River Corridor Habitat Restoration - Phase III	Wild Rice WD	1,888,000	2%	0%	AQ - 0 spent to date; rise AG prices are a challenge
2f	Martin County DNR WMA Acquisition Phase 4	Fox Lake Conservation League	2,387,000	69%	158%	AQ completed
2g	RIM Grassland Reserve - Phase II		3,233,000	76%	80%	AQ 81% spent
2h	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VI	PF with MN Prairie Chicken Society	1,736,000	48%	119%	AQ 50% spent acres exceeded anticipated; IDP - \$15,000 expires 2 years after last AQ
2i	Heron Lake Area Conservation Partnership	Heron Lake WD	4,493,000	5%	0%	AQ \$0 spent - many are in progress - Little spent since last two update reports
2j	Cannon River Watershed Habitat Complex - Phase IX	TPL	1,148,000	85%	63%	AQ complete (TPL); IDP 40,000 for Boyde Sartell WMA - funds expire in 5 yrs
2k	Accelerating the USFWS Habitat Conservation Easement Program - Phase II	Ducks Unlimited	3,187,000	29%	89%	AQ \$1.4 m left in easement to spend; 6 easement closed, several pending
2l	DNR Grassland Phase XII	DNR	4,432,000	35%	50%	R/E only; working on Habitat Planing for Rusty-Patched Bumble Bees
2m	Enhanced Public Land – Grasslands - Phase IV	Pheasants Forever	2,280,000	55%	78%	R/E only
3a	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VIII	Morrison SWCD	2,712,000	87%	119%	AQ complete
3b	Southeast Minnesota Protection and Restoration Phase 8	TNC	2,704,000	18%	3%	AQ \$0 spent in Fee, 60% spent in easement - 1 larger fee title AQ will spend down several years approp dollars; IDP - TNC \$20,000 for 2 WMA parcels anticipate completion 2027 and TPL \$30,000.
3c	Northern Forest Habitat Conservation	MLT	4,205,000	APPROVED Final Report		
3d	DNR Forest Habitat Enhancement	DNR	1,773,000	2%	0%	R/E only; This is the Forest Roving Crew - working on establishing a team - will look for advice on returning the funds, extension, or repurposing them
3e	Southeast Forest Habitat Enhancement Phase II	DNR	1,000,000	17%	59%	R/E only
3f	Young Forest Conservation Phase III	American Bird Conservancy	1,275,000	35%	39%	R/E only
4a	Accelerating the Waterfowl Production Area Program - Phase XII	Pheasants Forever	3,658,000	61%	88%	AQ 68% spent
4b	Shallow Lake & Wetland Protection & Restoration Program - Phase IX	Ducks Unlimited	4,608,000	55%	92%	AQ 60% spent - several acquisitions in the works; IDP \$99K for Chen Bay WMA until 2024 - little spent since last update
4c	Wetland Habitat and Protection Program - Phase 5	MLT	2,683,000	15%	4%	AQ easement \$0 spent - several in process, closing these would meet acres promised
4d	Accelerated Shallow Lakes and Wetland Enhancement Phase 12	DNR	1,676,000	29%	0%	R/E only - acres will be counted when all R/E work is done

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
5a	Protecting Coldwater Fisheries on Minnesota's North Shore	MLT	1,809,000	9%	0%	AQ \$0 spent - 4 easements are progressing
5b	Metro Big Rivers Phase 10	MVT, FMR, GRG, MLT, TPL	6,473,000	27%	29%	AQ easement 88% spent - signed agreement pending closure to use remaining funds, fee title 6% spent - several in progress; IDP TPL \$40k
5c	Resilient Habitat for Heritage Brook Trout	MN Trout Unlimited	2,266,000	7%	3%	AQ - \$0 spent; IDP : TPL \$25,000 budgeted
5d	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VI	Northern Waters Land Trust	2,814,000	6%	0%	AQ \$0 spent - several easements in progress, \$0 spent in fee title - parcel identified and moving to closing ML 2022 Legislative Extension to 2024
5e	Accelerating Habitat Conservation in Southwest Minnesota	MLT	3,044,000	6%	5%	AQ \$0 spent- several in early stages of development - Wind energy easements complicate protection efforts - working to resolve
5f	Targeted RIM Easement Program to the Individual Parcel: Pine and Leech Watersheds Phase 1	Crow Wing SWCD	2,458,000	35%	43%	AQ 40% spent -6 easement encumbered and 2 selected for funding
5g	Mississippi Headwaters Habitat Corridor Project-Phase 5	Mississippi Headwaters Board	3,695,000	23%	47%	AQ - fee title 33% spent (TPL); easements 84% spent
5h	Hennepin County Habitat Conservation Program - Phase 2	Hennepin County; MLT	3,155,000	10%	4%	AQ easements 2.4% spent
5i	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 12	MN Trout Unlimited	1,474,000	10%	16%	plans being developed, sites identified, manager states "on track to accomplish all stated outcomes within the grant period".
5j	DNR Aquatic Habitat Restoration and Enhancement - Phase 3	DNR	3,790,000	12%	0%	R/E only
5k	St. Louis River Restoration Initiative Phase 7	DNR/partners	2,280,000	0%	0%	R/E only
5l	Knife River Habitat Rehabilitation-Phase V	LSSA / Zeitgeist	700,000	71%	97%	R/E only - acres will be realized with work is complete
5m	Shell Rock River Watershed Habitat Restoration Program - Phase IX	Shell Rock River WD	1,918,000	39%	28%	AQ - 80% spent - same as the last update
5n	Rum River Wildlife and Fish Habitat Enhancement using Bioengineered Bank Stabilization	Anoka Conservation	816,000	16%	33%	R/E only - making progress of 3 projects and continue with outreach
5o	Roseau River Habitat Restoration	Roseau River WD	3,036,000	11%	0%	
5p	Sauk River Watershed Habitat Protection and Restoration, Phase 2	Sauk River Watershed District	3,926,000	26%	54%	AQ fee title 37% spent, easement 78% spent - several ready to close; IDP - \$26,000 park lot and signs - 2 years to complete
5q	Southeast Wetland Restoration	City of Mankato	1,351,000	8%	0%	AQ - \$0 spent

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2021			1-Jul-21 AQ - 2025	R/E - 2026		
2(a)	DNR WMA, SNA Acquisition, Phase XIII	DNR	1,948,000	0%	0%	
2(b)	Accelerating the Wildlife Management Area Program - Phase XIII	Pheasants Forever	4,715,000	6%	4%	
2(c)	MN Prairie Recovery Program Phase 11	The Nature Conservancy	2,794,000	0%	0%	
2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase XII	The Nature Conservancy with USFWS	3,280,000	0%	0%	
2(e)	Cannon River Watershed Habitat Protection and Restoration Program - Phase 10	Trust for Public Land; Great River Greening	2,623,000	38%	35%	56% of AQ money spent to date
2(f)	Accelerated Native Prairie Bank Protection-Phase VIII	DNR	884,000	0%	0%	
2(g)	RIM Buffers for Wildlife and Water - Phase IX	BWSR	4,174,000	0%	0%	
2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VII	PF with Prairie Chicken Society	2,264,000	2%	0%	
2(i)	Accelerating the USFWS Habitat Conservation Easement Program - Phase III	DU with PF and USFWS	4,752,000	0%	0%	
2(j)	Martin County WMA Acquisition Phase 5	Fox Lake Conservation League, DU and Conservation Fund	2,864,000	58%	92%	AQ nearly complete, remaining \$455,000 will be used toward a acquisition in ML 22 appropriaton
2(k)	RIM Grassland Reserve - Phase III	BWSR	4,354,000	14%	19%	2 easements completed + 3 pending = half of anticipated acres
2(l)	DNR Grassland Phase XIII	DNR	3,534,000	3%	2%	R/E only
2(m)	Enhanced Public Land – Grasslands - Phase V	Pheasants Forever	1,951,000	1%	0%	R/E only
2(n)	Anoka Sand Plain Habitat Conservation - Phase 7	Anoka County Conservation District; NTC; Great River Greening; MLT	2,651,000	8%	6%	
3(a)	Southeast Minnesota Protection and Restoration Phase 9	The Nature Conservancy; TPL, MLT	4,068,000	1%	0%	
3(b)	Minnesota Forests for the Future Phase 8	DNR	2,971,000	0%	0%	
3(c)	Camp Ripley Sentinel Landscape ACUB Phase IX	BWSR with Morrison County SWCD	1,043,000	69%	85%	AQ nearly complete
3(d)	DNR Forest Enhancement	DNR	1,338,000	2%	1%	
3(e)	Floodplain Forest Enhancement-Mississippi River, Phase 4	National Audubon Society	1,247,000	4%	0%	
3(f)	Moose Habitat Collaborative, Phase IV - NE MN Forest Habitat Enhancement	Ruffed Grouse Society	1,809,000	10%	27%	R/E only
4(a)	Accelerating the Waterfowl Production Area Program - Phase XIII	Pheasants Forever	3,869,000	18%	18%	

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase X	Ducks Unlimited	4,581,000	91%	83%	AQ complete
4(c)	RIM Wetlands - Phase X	BWSR	3,051,000	2%	0%	
4(d)	Wetland Habitat Protection and Restoration Program - Phase 6	MLT	3,088,000	3%	0%	
4(e)	Wild Rice Shoreland Protection - Phase VII	BWSR	1,251,000	10%	19%	
4(f)	Accelerated Shallow Lakes and Wetland Enhancements Phase 13 (w/o Roving Habitat Crew)	DNR	2,589,000	6%	0%	
4(g)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VII	Ducks Unlimited	3,960,000	49%	41%	R/E only
5(a)	St. Croix Watershed Habitat Protection and Restoration Phase 2	TPL, MLT, St. Croix River Watershed,	3,112,000	28%	59%	Easement dollars 2/3 spent
5(b)	Metro Big Rivers Phase 11	MVNW Refuge Trust Inc; FMR; GRG; MLT; TPL	4,229,000	2%	4%	TPL has signed agreement for AQ funds
5(c)	Lower Otter Tail River Corridor Habitat Restoration - Request 1	BWSR; Buffalo Red River WD	2,335,000	3%	0%	
5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VII	Northern Waters Land Trust; MLT	2,838,000	0%	0%	Several large AQ parcels moving forward
5(e)	Mississippi Headwaters Habitat Corridor Project, Phase 6	Mississippi Headwaters Board; TPL; BWSR	2,901,000	2%	0%	
5(f)	Protecting Minnesota's Lakes of Outstanding Biological Significance	MLT	1,477,000	7%	0%	
5(g)	Riparian Habitat Protection in the Kettle and Snake River Watersheds	BWSR with Pine County SWCD	1,435,000	1%	0%	
5(h)	MNDNR Trout Stream Conservation Easements	DNR	500,000	2%	0%	
5(i)	Targeted RIM Easement & Acquisition to the Parcel Level Pine & Leech Watersheds Phase II	Crow Wing County SWCD, BWSR	1,609,000	2%	0%	
5(j)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 13	MN Trout Unlimited	1,033,000	0%	0%	R/E only; planning and coordination started
5(k)	DNR Aquatic Habitat Restoration and Enhancement - Phase 4	DNR	2,790,000	11%	0%	R/E only
5(l)	St. Louis River Restoration Initiative Phase 8	DNR	2,024,000	12%	0%	R/E only
5(m)	Shell Rock River Habitat Restoration Program - Phase X	Shell Rock River Watershed District	1,547,000	2%	0%	
5(n)	Knife River Habitat Rehabilitation-Phase VI	LSSA	467,000	0%	0%	RFP for this phase completed, work to start next season

Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
5(o)	Sauk River Watershed Habitat Protection & Restoration, Phase 3	Sauk River WD, PF, MLT	4,034,000	3%	0%	
5(p)	Klondike Clean Water Retention Project - Phase 1	Two Rivers WD	1,973,000	0%	0%	R/E only; note in file regarding Flood Hazard Mitigation grant receipt
5(r)	DNR Roving Crews	DNR	4,500,000	0%	0%	