

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
<b>2014</b>			<b>July 1, 2014 - June 30, 2019</b>	AQ - 2017	R/E - 2019		
2014	5(e)	Mustinka River Fish and Wildlife Habitat Corridor Rehabilitation	Bois de Sioux Watershed District	\$ 2,440,000	25%	0%	<b>ML 21 second legislative extension to 2024. ML 18 Leg extension to June 2022.</b> Construction began in May 2023. Confirmed they will complete on time.
<b>2015</b>			<b>July 1, 2015 - June 30, 2020</b>	AQ - 2018	R/E - 2020 + 1		
2015	2(f)	Minnesota Buffers for Wildlife and Water - Phase V	BWSR	\$ 4,544,000	94%	105%	<b>ML 19 Legislative Extension to 2024</b>
2015	2(j)	Lower Wild Rice River Corridor Habitat Restoration	Wild Rice River WD	\$ 2,270,000	<b>Final Report Expected</b>		<b>ML 21 second legislative extension to 2023. ML 18 Legislative extension approved to 2021.</b> Final Report expected.
<b>2016</b>			<b>July 1, 2016 - June 30, 2021</b>	AQ - 2019	R/E 2021 +1		
2016	2(a)	DNR WMA and SNA Acquisition, Phase VIII	DNR	\$ 3,250,000	<b>Final Report Expected</b>		<b>R/E money left</b> Expect to be completed June 2023 - report will be done by November - 7-19-2023 Final coming
2016	2(g)	RIM Buffers for Wildlife and Water - Phase VI	BWSR	\$ 6,708,000	84%	95%	<b>ML 19 Legislative extension until 2025;</b> \$925,000 million left in AQ
2016	5(e)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement, Phase 8	MN Trout Unlimited	\$ 1,975,000	<b>Final Report Expected</b>		R/E; budget figures include encumbered dollars; <b>ML 21 legislative extension to 2023.</b>
2016	5(j)	Roseau Lake Rehabilitation	DNR with Roseau River WD	\$ 2,763,000	29%	8%	<b>ML 2023 legislative extension to 2024; ML 21 legislative extension to 2023.</b> R/E;
<b>2017</b>			<b>July 1, 2017 - June 30, 2022</b>	AQ - 2020 + 1	R/E 2022		
2017	2(d)	Northern Tallgrass Prairie National Wildlife Refuge Land Acquisition - Phase VIII	The Nature Conservancy	\$ 2,683,000	<b>Final Report Expected</b>		7/31/23 - Final Report coming soon
2017	2(e)	Cannon River Watershed Habitat Complex - Phase VII	The Trust for Public Land	\$ 1,436,000	<b>Only IDP Money Left</b>		<b>IDP money:</b> \$61,500 / \$10,000 spent to date for 2 Murphy and Aurora WMA will complete by fall 2023
2017	2(g)	RIM Buffers for Wildlife and Water - Phase VII	BWSR	\$ 5,333,000	70%	71%	\$1.4 m AQ left to spend; little spent since last two updates; <b>ML 23 legislative Extension to 2025</b>
2017	3(a)	Carnelian Creek Conservation Corridor	Minnesota Land Trust	\$ 2,458,000	32%	32%	<b>ML 22 Legislative Extension until 2025; ML 20 Legislative Extension of time to 2022;</b> closed on 1 easement, and a second is pending - same as previously reported
2017	3(c)	Southeast Minnesota Protection and Restoration - Phase V	TNC; TPL; MLT	\$ 2,375,000	98%	106%	AQ done; <b>IDP</b> TPL \$20,000 for 2 WMA; TNC \$10,000 will spend by June 2024.

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2017	4(a)	Accelerating the Waterfowl Production Area Program - Phase IX	Pheasants Forever	\$ 5,500,000	Final Report Expected		Final report coming soon - spoke to Sabin 5/11/23
2017	4(c)	RIM Wetlands - Phase VIII	BWSR	\$ 10,398,000	90%	101%	\$614,000 in AQ left to spend, 15% Fed \$ 6 years - nothing spent since last update
2017	5(d)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 9	Minnesota Trout Unlimited	\$ 2,403,000	Final Report Expected		R/E only; looking for alternate site to the Stewart River as easements were that were not secured; <b>ML 21 legislative extension to 2023.</b>
<b>2018</b>			<b>July 1, 2017 - June 30, 2023</b>	AQ - 2021 + 1	R/E - 2023		
2018	2(a)	DNR WMA and SNA Acquisition, Phase X	DNR	\$ 2,786,000	94%	138%	AQ completed; crop conversion on Perch Creek WMA remains open for R/E
2018	2(b)	Accelerating the Wildlife Management Area Program - Phase X	Pheasants Forever	\$ 5,740,000	Final Report Expected	122%	Final report coming soon - spoke to Sabin 5/11/23; 5-18-23 Jennifer Olson said still finishing up IDP
2018	2(c)	MN Prairie Recovery Project - Phase VIII	The Nature Conservancy	\$ 2,001,000	Final Report Approved		
2018	2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase IX	The Nature Conservancy; USFWS	\$ 1,893,000	95%	109%	AQ complete - R/E continues to be completed spring 2023 - most recent update states 5 years after AQ - follow up with manager
2018	2(e)	Cannon River Watershed Habitat Complex - Phase VIII	TPL; GRG	\$ 1,345,000	100%	124%	AQ completed - <b>IDP Money</b> - \$20,000 for Turtle Preserve SNA and Boyde Sartell anticipate completion in 2025
2018	2(f)	Accelerated Native Prairie Bank Protection- Phase VII	DNR	\$ 1,490,000	Final Report Expected		<b>ML 21 legislative extension to 2023.</b> \$0 in AQ spent - 2 parcel in process - same as the last 2 updates - 7-19-2023 Final coming
2018	2(g)	RIM Buffers for Wildlife and Water - Phase VIII	BWSR	\$ 5,000,000	65%	35%	\$400,000 left in AQ to spend - 15% fed \$ have 6yr to complete - 2027 for completed resotations
2018	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase IV	Pheasants Forever; MN Prairie Chicken Society	\$ 1,162,000	88%	107%	AQ complete; <b>IDP</b> \$11,000/\$0 spent nothing accomplished since last 3 updates
2018	2(i)	Martin County DNR WMA Acquisition Phase 2	Fox Lake Conservation League; DU; The Conservation Fund	\$ 2,447,000	86%	100%	AQ complete; <b>IDP</b> : \$21,655 / 3,000 spent - nothing new since last update
2018	2(j)	Protect and Restore MN IBAs within the Tallgrass Aspen Parklands, Phase 2	Audubon Minnesota	\$ 829,000	78%	101%	<b>ML 21 Legislative Extension to 2022</b> - Skull Lake (Hidden Meadows Tree Farm) closed on 05/24/2021 R/E continues. Nothing spent since last update.

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2018	2(k)	Grassland Conservation Partnership, Phase III CF and MLT		\$ 1,468,000	94%	270%	<b>ML 21 legislative extension to 2023; AQ money spent; R/E work continues on 50 acres Rum River (American Bison Company)</b>
2018	2(l)	Accelerating the USFWS Habitat Conservation Easement Program - Phase I	DU and PF	\$ 2,960,000	89%	163%	AQ spent, exceeded acre goals; R/E work to be completed by spring 2023 - most recent update states R/E will not be completed until Fall of 2023
2018	2(m)	DNR Grassland Enhancement Ph X	DNR	\$ 4,007,000	77%	113%	R/E only
2018	2(n)	Enhanced Public Land – Grasslands - Phase III	Pheasants Forever	\$ 2,160,000	<b>Final Report Expected</b>		R/E only
2018	3(a)	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VII	BWSR; Morrison County SWCD; The Conservation Fund	\$ 1,229,000	<b>Final Report SUBMITTED</b>	106%	Easements AQ complete, no fee title (\$137,500) AQ spent to date- Conservation Fund - Final Report expected prior to next status update
2018	3(b)	Southeast Minnesota Protection and Restoration Phase 6	TNC, TPL, MLT	\$ 2,142,000	98%	97%	AQ complete; <b>IDP</b> - TPL \$10,000 for Choice WMA North and \$TNC \$20,000 (\$13,576 spent) for Schueler WMA open until 2024; little spend since last two updates; <b>ML 21 C-19 extension on AQ</b>
2018	3(c)	Minnesota Forests for the Future Phase VI	DNR	\$ 1,473,000	APPROVED Final Report	160%	
2018	3(d)	State Forest Acquisition, Richard J. Dorer Memorial Forest - Phase V	DNR	\$ 1,255,000	APPROVED Final Report		
2018	3(e)	Critical Shoreland Habitat Program - Phase V	MN Land Trust	\$ 1,094,000	<b>Final Report Expected</b>		<b>ML 21 legislative extension to 2023. 7/11/2023 - final report coming soon</b>
2018	3(f)	Minnesota Moose Habitat Collaborative - Phase III	MDHA	\$ 1,938,000	APPROVED Final Report		
2018	4(a)	Accelerating the Waterfowl Production Area Program - Phase X	Pheasants Forever	\$ 5,061,000	96%	126%	AQ done; USFWS completing R/E work
2018	4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase VII	Ducks Unlimited	\$ 4,770,000	98%	110%	AQ done; <b>IDP</b> \$307,425 most has been spent remainign fund are for signs and parking lots expected completion spring 2023 - little to report since last three updates - R/E Steinke Hoffman parcel until October 2023.
2018	4(c)	RIM Wetlands - Phase IX	BWSR	\$ 10,000,000	94%	99%	\$383,000 AQ left to spend; 15% fed \$ have 6yr to complete - 2024
2018	4(d)	Wetland Habitat Protection and Restoration Program - Phase 3	MN Land Trust	\$ 1,786,000	<b>Final Report Expected</b>		AQ complete; little new since last update; <b>ML 21 C-19 extension on AQ - 7/11/2023 - final report coming soon</b>
2018	4(e)	Shallow Lakes and Wetland Enhancement - Phase 10	DNR	\$ 2,759,000	85%	0%	R/E only - Acres will be reported when all R/E work is done

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2018	4(f)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VII	Ducks Unlimited	\$ 3,740,000	100%	108%	R/E only; final report expected fall 2023
2018	5(a)	Metro Big Rivers Phase 8	MVNWR Trust Inc; FMR; GRG, TPL	\$ 2,630,000	89%	112%	AQ completed; <b>ML 21 C-19 extension on AQ;</b> finishing up R/E work
2018	5(b)	Mississippi Headwaters Habitat Corridor Project - Phase IV	Mississippi Headwaters Board; TPL; BWSR	\$ 2,998,000	Only IDP Money Left		<b>ML 21 legislative extension to 2022.</b> AQ complete; IDP: \$47,000 for 3 WMA's - will expire in 2023 - continue to work on Gildert Lake
2018	5(c)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase IV	DNR	\$ 2,801,000	Only IDP Money Left		<b>ML 21 legislative extension to 2023.</b> AQ completed; IDP: \$17,000 (\$5,800 spent) for 2 WMA R/E completed in 2022 - most recent update states that \$10,000 in IDP to DNR will keep this program open until 2027?
2018	5(d)	DNR Trout Stream Conservation Easements	DNR	\$ 642,000	Final Report Approved		
2018	5(e)	Metro Wildlife Management Areas	The Conservation Fund	\$ 1,174,000	Only IDP Money Left		<b>Only IDP</b> \$175,000 for Severance Lake parcel - 73,000 spent to date
2018	5(f)	Dakota County Habitat Protection/Restoration Phase VI	Dakota County	\$ 2,288,000	60%	60%	Previous update showed 78% spent - parcels were unable to be reimbursed by DNR, therefore this reflects a reduction in spent balance. <b>ML 21 C-19 extension on AQ;</b>
2018	5(g)	Hennepin County Habitat Conservation Program, Phase 1	Hennepin County; MLT	\$ 1,514,000	Final Report Expected	120%	<b>ML 21 legislative extension to 2023.</b> \$200k in AQ left to spend - additional parcels being pursued -littlespent since last update
2018	5(h)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 10	MN Trout Unlimited	\$ 2,291,000	Final Report Expected		<b>ML 21 C-19 extension on AQ;</b> no easement money spent to date (\$190,000)
2018	5(i)	Lower Mississippi River Habitat Partnership (PhaseIV)-Upper Pool 9 Backwater Enhancement and Floodplain Forest Restoration	DNR	\$ 1,555,000	0%	0%	<b>ML 2023 legislative extension to 2027</b>
2018	5(j)	St. Louis River Restoration Initiative, Ph. V	DNR	\$ 2,013,000	Final Report Expected		R/E only- Acres will be complete with all R/E work is done
2018	5(k)	Knife River Habitat Rehabilitation-Phase III	Zeitgeist; LSSA	\$ 927,000	APPROVED Final Report		
2018	5(l)	Shell Rock River Watershed Habitat Restoration	Shell Rock River WD	\$ 1,421,000	APPROVED Final Report		
2018	5(m)	Lake George Dam and Rum River Erosion	Anoka County	\$ 539,000	APPROVED Final Report		
2018	5(n)	Buffalo River Watershed Stream Habitat Program – Phase 1	Buffalo-Red River WD	\$ 1,195,000	65%	0%	<b>ML 2023 legislative extension to 2025 ; ML 22 Legislative Extension to 2023;</b>

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2018	5(o)	Two Rivers Fish Passage Restoration and Habitat Enhancement	City of Hallock	\$ 2,000,000	Final Report Expected		R/E - construction near completion
2018	5(p)	Six Mile Creek-Halsted Bay Habitat Restoration Phase I	Minnehaha Creek WD	\$ 567,000	Final Report Approved		
2018	5(q)	DNR Aquatic Habitat R/E	DNR	\$ 2,834,000	Final Report Expected		R/E only - Acres will be counted when all R/E work is done
<b>2019</b>			<b>July 1, 2017 - June 30, 2024</b>	AQ - 2022	R/E - 2024		
2019	2(a)	DNR WMA and SNA Acquisition, Phase XI	MN Dept. of Natural Resources	\$2,519,000	85%	91%	One AQ still left to close; 4 rejected offers=slightly below expected acres achieved - finishing up on R/E work
2019	2(b)	Accelerating the Wildlife Management Area Program- Phase XI	Pheasants Forever, Inc.	\$6,060,000	91%	129%	AQ complete - exceeded acre goal; IDP \$85,000 (\$13,600 spent) will complete 2 years after AQ.
2019	2(c)	MN Prairie Recovery Project Phase IX	The Nature Conservancy	\$3,058,000	Final Report Expected		7/31/23 - Final Report coming soon
2019	2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase X	The Nature Conservancy	\$2,383,000	60%	70%	AQ 71% of Fee spent to date, 72% of easement spent to dates. May have approx \$500,000 unspent AQ to return. R/E work continues.
2019	2(e)	Lower Wild Rice Corridor Habitat Restoration - Phase II	Wild Rice Watershed District	\$2,975,000	Final Report Expected		ML 21 legislative extension to 2023. AQ - lots to get done in short time
2019	2(f)	Martin County DNR WMA Acquisition Phase 3	Fox Lake Conservation League, Inc.	\$3,650,000	91%	100%	AQ complete, IDP: \$281,000 finalizing R/E work
2019	2(g)	RIM Grassland Reserve	BWSR	\$2,276,000	92%	123%	AQ complete - exceeded goals
2019	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase V	MN Prairie Chicken Society / Pheasants Forever, Inc.	\$2,558,000	Only IDP Money Left	161%	AQ complete; IDP \$24,000 / \$12,353 half spent will expire 2 yrs after AQ
2019	2(i)	DNR Grasslands - Phase XI	MN DNR	\$8,861,000	45%	48%	R/E only, amendment coming to realign Rove Crew budgt post COVID hire freeze
2019	2(j)	Anoka Sand Plain Habitat Conservation - Phase VI	Great River Greening	\$2,573,000	89%	90%	AQ spent - additional closing pending
2019	2(k)	Fairmont Chain of Lakes Habitat Restoration Plan, Phase 1	City of Fairmont	\$1,390,000	Final Report Approved		
2019	3(a)	Protecting Strategic Forestlands Near Camp Ripley	The Conservation Fund	\$3,348,000	Final Report Approved	55%	
2019	3(b)	Southeast Minnesota Protection and Restoration Phase 7	The Nature Conservancy	\$5,741,000	95%	271%	AQ complete; IDP \$80,000 (\$36,300 balance) TPL \$65,000 and TNC \$40,000 until 2025

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2019	3(c)	Minnesota Forests for the Future Phase VII	MN DNR Forestry	\$4,573,000	67%	54%	\$1.2 m in AQ left to spend - several parcel pending but may have unspent funds due to lower than anticipated appraisals with led to refusals. R/E land have until 2024 to complete; anticipate exceeding acre goals.
2019	3(d)	Floodplain Forest Enhancement-Mississippi River, Phase 3	Audubon Minnesota	\$1,357,000	78%	0%	R/E only - acres reported at conclusion of program
2019	3(e)	Enhanced Public Land – Open Landscapes	Minnesota Sharp-Tailed Grouse Society/PF	\$955,000	53%	75%	R/E only
2019	3(f)	Minnesota Forest Recovery Project: Phase I	The Nature Conservancy	\$1,058,000	Final Report Approved		
2019	4(a)	Accelerating the Waterfowl Production Area Program - Phase XI	Pheasants Forever, Inc.	\$5,631,000	94%	130%	AQ complete, exceeded acres; R/E continues on several parcels.
2019	4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase VIII	Ducks Unlimited	\$6,150,000	79%	109%	AQ complete; IDP \$275,400 - most of which has been spent. Final report anticipated end of FY 24.
2019	4(c)	Wetland Habitat Protection and Restoration Program - Phase 4	Minnesota Land Trust	\$2,129,000	90%	50%	AQ completed; R/E continues - Bid solicitation going out summer 2023.
2019	4(d)	Wild Rice Shoreland Protection - Phase VI	BWSR	\$1,187,000	74%	99%	May have approx \$200,000 in AQ dollars to turn back - little change since last update - final report expected prior to February 2024.
2019	4(e)	Shallow Lakes and Wetlands Enhancements Phase 11	Minnesota DNR	\$3,541,000	64%	0%	R/E only - Acres will be complete with all R/E work is done
2019	4(f)	Restoration of Non-Native Cattail Dominated Wetlands in Border Waters	Voyageurs National Park	\$1,270,000	99%	39%	R/E only
2019	4(g)	Big Rice Lake Wild Rice Enhancement	Minnesota DNR	\$845,000	21%	0%	R/E only - acres will be reported in final report - no new monies spent since last two updates - on track to complete as planned
2019	5(a)	St. Croix Watershed Habitat Protection and Restoration Phase I	St. Croix River Association	\$3,751,000	97%	216%	AQ complete - IDP \$30,000 (\$0 spent) will use prior to 5 years after AQ - same as previous two updates
2019	5(b)	Metro Big Rivers Phase 9	MN Valley Trust (Metro Big Rivers)	\$4,163,000	78%	81%	AQ complete; this grant converted from AQ to R/E per Council approval; R/E 68% spent
2019	5(c)	Dakota County Habitat Protection/Restoration Phase VII	Dakota County	\$3,516,000	68%	65%	AQ \$0 spent - McMenemy parcel approved by the Council in April; R/E progressing slowly
2019	5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase V	Minnesota Land Trust	\$3,365,000	94%	150%	AQ complete - exceeded acre goal
2019	5(e)	Sauk River Watershed Habitat Protection and Restoration	Sauk River Watershed District	\$2,946,000	81%	81%	Fee title and Easement AQ complete; R/E continues

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2019	5(f)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 11	Minnesota Trout Unlimited	\$2,359,000	47%	3%	R/E only; on track to accomplish stated outcomes within the grant period", "...budget numbers include some encumbered amounts."
2019	5(g)	DNR Aquatic Habitat Restoration and Enhancement, Phase 2	MN DNR	\$3,208,000	46%	0%	R/E only - acres calculated at completion of activity
2019	5(h)	St. Louis River Restoration Initiative - Phase 6	DNR	\$3,777,000	42%	0%	R/E only - acres calculated at completion of activity
2019	5(i)	Knife River Habitat Rehabilitation-Phase IV	Zeitgeist (ZG) and Lake Superior Steelhead Association (LSSA)	\$891,000	91%	100%	R/E only - on track to close out June 2024
2019	5(j)	Shell Rock River Watershed Restoration Program - Phase VIII	Shell Rock River Watershed District	\$2,046,000	33%	26%	AQ balance of \$120,000; R/E continues
2019	5(k)	Pine River Fish Passage Project 2020	Crow Wing SWCD	\$1,246,000	95%	100%	monitoring is what remains, Final Report expected soon - same as previous two updates
2019	5(l)	Sauk River Dam Fish Passage	Stearns County SWCD	\$737,000	CANCELLED		
2019	5(m)	Restoring Norway Brook Connectivity to the Pine River	City of Pine River	\$2,267,000	Final Report Approved		
2019	5(n)	Pig's Eye Lake Islands Habitat Restoration and Enhancement	Ramsey County Parks and Recreation	\$4,337,000	12%	4%	significant progress made, spring high water delayed contractor mobilization, on track to complete goals.
2019	5(o)	Restoring the Upper Mississippi River at Lake Pepin: Phase 1	Lake Pepin Legacy Alliance	\$750,000	Reminder sent 8/10	0%	No update Advancement of Funds approved by Council
		<b>2020</b>	<b>July 1, 2017 - June 30, 2025</b>	AQ - 2023	R/E - 2025		
2020	2a	DNR WMA and SNA Acquisition, Phase XII	DNR	2,066,000	29%	23%	AQ 35% spent several project in the works - no new activity since last two updates
2020	2b	Accelerating the Wildlife Management Area Program - Phase XII	Pheasants Forever	3,322,000	52%	145%	AQ 54% spent working on 2 other parcels under signed agreements - acres exceeded anticipated; IDP - \$60,000 expires 2 years after last AQ
2020	2c	MN Prairie Recovery Program Phase 10	TNC	3,365,000	34%	66%	AQ - 0 spent; unfortunate circumstances on 3 failed AQ offers
2020	2d	Northern Tallgrass Prairie National Wildlife Refuge, Phase XI	TNC	2,295,000	22%	88%	AQ: easement 24% spent, Fee 1% spent - will be submitting amendment to move \$263,000 AQ dollars into R/E
2020	2e	Lower Wild Rice River Corridor Habitat Restoration - Phase III	Wild Rice WD	1,888,000	36%	14%	AQ: Easements 37% spent; rise AG prices are a challenge
2020	2f	Martin County DNR WMA Acquisition Phase 4	Fox Lake Conservation League	2,387,000	70%	100%	AQ completed - IDP - \$10,000
2020	2g	RIM Grassland Reserve - Phase II		3,233,000	86%	100%	AQ 90% spent - 1 easement is encumbered

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2020	2h	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VI	PF with MN Prairie Chicken Society	1,736,000	60%	119%	AQ 56% spent; acres exceeded anticipated; <b>same as previous update</b> ; IDP - \$15,000 expires 2 years after last AQ
2020	2i	Heron Lake Area Conservation Partnership	Heron Lake WD	4,493,000	11%	31%	AQ: Fee \$0 spent, Easement 7% spent; Little spent since last four update reports - 6/23/2023 MLT updated - signed option on South Heron Lake; Appears to be a large turn back of \$ to the OHF from this program
2020	2j	Cannon River Watershed Habitat Complex - Phase IX	TPL	1,148,000	97%	81%	AQ complete (TPL); IDP 40,000 for Boyde Sartell WMA and Cannon River Turtle Preserve - funds expire by October 2025
2020	2k	Accelerating the USFWS Habitat Conservation Easement Program - Phase II	Ducks Unlimited	3,187,000	64%	133%	AQ \$560,000 left in easement to spend; 6 easement closed, several pending - same as previous reported
2020	2l	DNR Grassland Phase XII	DNR	4,432,000	38%	57%	R/E only; working on identifying carbon stored in different DNR habitat lands
2020	2m	Enhanced Public Land – Grasslands - Phase IV	Pheasants Forever	2,280,000	84%	122%	R/E only
2020	3a	Camp Ripley Sentinel Landscape ACUB Protection Program - Phase VIII	Morrison SWCD	2,712,000	95%	103%	AQ complete
2020	3b	Southeast Minnesota Protection and Restoration Phase 8	TNC	2,704,000	88%	206%	AQ: Fee completed, easement 81% spent; IDP - TNC \$20,000 for 2 WMA parcels anticipate completion 2027 and TPL \$30,000. 6/23/2023 MLT updated - signed option on crooked Creek
2020	3c	Northern Forest Habitat Conservation	MLT	4,205,000	APPROVED Final Report		
2020	3d	DNR Forest Habitat Enhancement	DNR	1,773,000	6%	0%	R/E only; This is the Forest Roving Crew - working on establishing a team - will be returning some funds.
2020	3e	Southeast Forest Habitat Enhancement Phase II	DNR	1,000,000	65%	115%	R/E only
2020	3f	Young Forest Conservation Phase III	American Bird Conservancy	1,275,000	56%	59%	R/E only
2020	4a	Accelerating the Waterfowl Production Area Program - Phase XII	Pheasants Forever	3,658,000	89%	110%	AQ spent
2020	4b	Shallow Lake & Wetland Protection & Restoration Program - Phase IX	Ducks Unlimited	4,608,000	76%	100%	AQ spent; IDP \$99K for Chen Bay WMA until 2024; R/E work continues; final anticipated fall 2024.
2020	4c	Wetland Habitat and Protection Program - Phase 5	MLT	2,683,000	66%	57%	AQ near complete; 6/23/2023 MLT updated - signed option on Battle Creek, Pelican River, Tamarack Lake
2020	4d	Accelerated Shallow Lakes and Wetland Enhancement Phase 12	DNR	1,676,000	44%	0%	R/E only - acres will be counted when all R/E work is done



ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2020	5a	Protecting Coldwater Fisheries on Minnesota's North Shore	MLT	1,809,000	16%	0%	AQ \$0 spent - 4 easements are progressing - same as previous 2 reports; <b>ML 2023 legislative extension to 2025.</b>
2020	5b	Metro Big Rivers Phase 10	MVT, FMR, GRG, MLT, TPL	6,473,000	79%	38%	AQ nearly completed; <b>IDP</b> TPL \$40k; 6/23/2023 MLT updated - signed option on Crow River
2020	5c	Resilient Habitat for Heritage Brook Trout	MN Trout Unlimited	2,266,000	41%	41%	Easement AQ - spent; <b>IDP</b> : TPL \$25,000 budgeted ; 6/23/2023 MLT updated - signed option on East Indian Creek
2020	5d	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VI	Northern Waters Land Trust	2,814,000	60%	103%	AQ: easements 33% spent, Fee complete; <b>ML 2022 Legislative Extension to 2024</b> ; 6/23/2023 MLT updated - signed option on LaSalle Lake
2020	5e	Accelerating Habitat Conservation in Southwest Minnesota	MLT	3,044,000	85%	92%	AQ spent; 6/23/2023 MLT updated - signed option on Little Rock River and Pipestone Creek
2020	5f	Targeted RIM Easement Program to the Individual Parcel: Pine and Leech Watersheds Phase 1	Crow Wing SWCD	2,458,000	62%	41%	AQ 70% spent
2020	5g	Mississippi Headwaters Habitat Corridor Project-Phase 5	Mississippi Headwaters Board	3,695,000	93%	179%	AQ complete
2020	5h	Hennepin County Habitat Conservation Program - Phase 2	Hennepin County; MLT	3,155,000	34%	76%	AQ easements 32% spent; <b>ML 2023 legislative extension to 2025.</b>
2020	5i	MN Trout Unlimited Coldwater Fish Habitat Enhancement & Restoration, Phase 12	MN Trout Unlimited	1,474,000	46%	53%	R/E only, construction underway, manager states "on track to accomplish all stated outcomes within the grant period".
2020	5j	DNR Aquatic Habitat Restoration and Enhancement - Phase 3	DNR	3,790,000	61%	14%	R/E only
2020	5k	St. Louis River Restoration Initiative Phase 7	DNR/partners	2,280,000	0%	0%	R/E only
2020	5l	Knife River Habitat Rehabilitation-Phase V	LSSA / Zeitgeist	700,000	85%	98%	R/E only - acres will be realized with work is complete
2020	5m	Shell Rock River Watershed Habitat Restoration Program - Phase IX	Shell Rock River WD	1,918,000	40%	28%	AQ - 80% spent - same as the last three updates
2020	5n	Rum River Wildlife and Fish Habitat Enhancement using Bioengineered Bank Stabilization	Anoka Conservation	816,000	25%	33%	R/E only - making progress of 3 projects; biggest challenge is slowness of MPCA permitting in St. Francis on Dellwood River needing a 401 certification
2020	5o	Roseau River Habitat Restoration	Roseau River WD	3,036,000	18%	0%	R/E only
2020	5p	Sauk River Watershed Habitat Protection and Restoration, Phase 2	Sauk River Watershed District	3,926,000	59%	88%	AQ: easements completed; Fee \$1.0m left to spend; <b>IDP</b> - \$26,000 park lot and signs - 2 years to complete
2020	5q	Southeast Wetland Restoration	City of Mankato	1,351,000	10%	0%	AQ - \$0 spent - moving forward with purchase agreement and DNR review of appraisal and setting date for closing

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
<b>2021</b>				<b>1-Jul-21</b>	<b>AQ - 2025</b>	<b>R/E - 2026</b>	
2021	2(a)	DNR WMA, SNA Acquisition, Phase XIII	DNR	1,948,000	2%	0%	working on large WMA AQ that will meet goals and spend all money down
2021	2(b)	Accelerating the Wildlife Management Area Program - Phase XIII	Pheasants Forever	4,715,000	35%	58%	AQ 35% spent; <b>IDP=\$60,000</b>
2021	2(c)	MN Prairie Recovery Program Phase 11	The Nature Conservancy	2,794,000	3%	0%	working on spending previous phases
2021	2(d)	Northern Tallgrass Prairie National Wildlife Refuge, Phase XII	The Nature Conservancy with USFWS	3,280,000	0%	0%	work on this program just started up
2021	2(e)	Cannon River Watershed Habitat Protection and Restoration Program - Phase 10	TPL; GRG	2,623,000	83%	69%	AQ complete; <b>IDP \$30,000</b> for Sakatah November 2026
2021	2(f)	Accelerated Native Prairie Bank Protection- Phase VIII	DNR	884,000	0%	0%	the 300 acre parcel previously identified fell thru as owner sold as fee title instead, several parcels identified and are in progress
2021	2(g)	RIM Buffers for Wildlife and Water - Phase IX	BWSR	4,174,000	1%	0%	enrollment planned for this summer will utilize this and ML 22 monies
2021	2(h)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VII	PF with Prairie Chicken Society	2,264,000	2%	0%	working on a single tract that will expend all dollars and meet acre goals; <b>IDP=\$14,400</b>
2021	2(i)	Accelerating the USFWS Habitat Conservation Easement Program - Phase III	DU with PF and USFWS	4,752,000	0%	0%	wrapping up Ph 1, Ph 2 still requires significant work, resulting little work being done on Ph 3.
2021	2(j)	Martin County WMA Acquisition Phase 5	Fox Lake Conservation League, DU and Conservation Fund	2,864,000	66%	100%	AQ near complete, <b>IDP= \$7,000</b>
2021	2(k)	RIM Grassland Reserve - Phase III	BWSR	4,354,000	18%	21%	2 easements completed; continue work on additional parcels
2021	2(l)	DNR Grassland Phase XIII	DNR	3,534,000	7%	7%	R/E only
2021	2(m)	Enhanced Public Land – Grasslands - Phase V	Pheasants Forever	1,951,000	32%	24%	R/E only - all funds are obligated with constructin underway
2021	2(n)	Anoka Sand Plain Habitat Conservation - Phase 7	Anoka County Conservation District; NTC; GRG; MLT	2,651,000	26%	32%	AQ esements 11% spent to date; 4 easements upderway
2021	3(a)	Southeast Minnesota Protection and Restoration Phase 9	The Nature Conservancy; TPL, MLT	4,068,000	15%	8%	No easement money spent to date; 30% of Fee title spent - same as previous update; <b>IDP = TPL \$37,000 &amp; TNC = \$15,000</b> 6/23/2023 MLT updated - signed option on Crooked Creek
2021	3(b)	Minnesota Forests for the Future Phase 8	DNR	2,971,000	3%	0%	Several parcels were shifted to other appropriations to utilize earlier funds - 5 are underway - same as previous update
2021	3(c)	Camp Ripley Sentinel Landscape ACUB Phase IX	BWSR with Morrison County SWCD	1,043,000	92%	100%	AQ complete
2021	3(d)	DNR Forest Enhancement	DNR	1,338,000	4%	4%	R/E only; on track to accomplish goals

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2021	3(e)	Floodplain Forest Enhancement-Mississippi River, Phase 4	National Audubon Society	1,247,000	9%	0%	R/E only
2021	3(f)	Moose Habitat Collaborative, Phase IV - NE MN Forest Habitat Enhancement	Ruffed Grouse Society	1,809,000	44%	73%	R/E only; drought has affected planned burning
2021	4(a)	Accelerating the Waterfowl Production Area Program - Phase XIII	Pheasants Forever	3,869,000	73%	56%	AQ 78% spent to date; 3 additional properties are underway
2021	4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase X	Ducks Unlimited	4,581,000	93%	80%	AQ complete; land prices may affect acre goal; IDP \$30,000
2021	4(c)	RIM Wetlands - Phase X	BWSR	3,051,000	38%	35%	AQ 40% spent to date; 6 easements moving forward
2021	4(d)	Wetland Habitat Protection and Restoration Program - Phase 6	MLT	3,088,000	16%	7%	AQ easements 9% spent to date;
2021	4(e)	Wild Rice Shoreland Protection - Phase VII	BWSR	1,251,000	48%	60%	AQ easements 54% spent; 10 additional easements moving forward; will exceed goals when closed
2021	4(f)	Accelerated Shallow Lakes and Wetland Enhancements Phase 13 (w/o Roving Habitat Crew)	DNR	2,589,000	25%	0%	R/E only
2021	4(g)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VII	Ducks Unlimited	3,960,000	87%	85%	R/E only
2021	5(a)	St. Croix Watershed Habitat Protection and Restoration Phase 2	TPL, MLT, St. Croix River Watershed,	3,112,000	73%	104%	AQ: Easement dollars 61% spent, Fee completed - same as previous update; IDP \$25,000 for Chengwatana Sunrise
2021	5(b)	Metro Big Rivers Phase 11	MVNW Refuge Trust Inc; FMR; GRG; MLT; TPL	4,229,000	36%	25%	AQ: easements 27% spent, Fee 50% spent (Keystone Woods will close fee out); TPL IDP=\$15,000
2021	5(c)	Lower Otter Tail River Corridor Habitat Restoration - Request 1	BWSR; Buffalo Red River WD	2,335,000	5%	0%	work in progress, easement acquisition expected to begin 2023 - same as previous update.
2021	5(d)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VII	Northern Waters Land Trust; MLT	2,838,000	35%	38%	AQ: Fee title completed, Easement \$0 spent - several underway
2021	5(e)	Mississippi Headwaters Habitat Corridor Project, Phase 6	Mississippi Headwaters Board; TPL; BWSR	2,901,000	58%	85%	AQ: Fee complete, Easement 24% spent to date; IDP \$26,000 for Sheep Ranch (2028)
2021	5(f)	Protecting Minnesota's Lakes of Outstanding Biological Significance	MLT	1,477,000	22%	68%	11% of Easement spent to date; previous update stated some parcels shifted to other programs; others are being initiated
2021	5(g)	Riparian Habitat Protection in the Kettle and Snake River Watersheds	BWSR with Pine County SWCD	1,435,000	27%	0%	29% of easement spent to date; challenges: RIM is new to this part of state, getting staff trained and on board, still confident to achieve goals
2021	5(h)	MNDNR Trout Stream Conservation Easements	DNR	500,000	27%	30%	2 AQ closed, 4 underway, will meet goals once closed - same as previous update

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2021	5(i)	Targeted RIM Easement & Acquisition to the Parcel Level Pine & Leech Watersheds Phase II	Crow Wing County SWCD, BWSR	1,609,000	57%	94%	Fee title completed, easements (BWSR) nothing spent to date, but anticipate that all will be encumbered by December 2023
2021	5(j)	Minnesota Trout Unlimited Coldwater Fish Habitat Enhancement and Restoration, Phase 13	MN Trout Unlimited	1,033,000	6%	0%	R/E only; planning and coordination started on 2 locations; "on track to accomplish stated outcomes
2021	5(k)	DNR Aquatic Habitat Restoration and Enhancement - Phase 4	DNR	2,790,000	9%	0%	R/E only - substantial progress of 4 locations
2021	5(l)	St. Louis River Restoration Initiative Phase 8	DNR	2,024,000	12%	17%	R/E only - little spending since last update
2021	5(m)	Shell Rock River Habitat Restoration Program - Phase X	Shell Rock River Watershed District	1,547,000	3%	0%	No AQ spent to date; working on Pickeral Lake - same as previous update
2021	5(n)	Knife River Habitat Rehabilitation-Phase VI	LSSA	467,000	19%	0%	R/E only
2021	5(o)	Sauk River Watershed Habitat Protection & Restoration, Phase 3	Sauk River WD, PF, MLT	4,034,000	27%	23%	AQ: easement 22% spent to date, Fee \$0 spent to date;
2021	5(p)	Klondike Clean Water Retention Project - Phase 1	Two Rivers WD	1,973,000	0%	0%	R/E only; note in file regarding Flood Hazard Mitigation grant receipt - on track; waiting on 404 wetland permitting; continue to seek bonding from legislature, while partial funding has been approved, construction is still needed
2021	5(r)	DNR Roving Crews	DNR	4,500,000	70%	113%	R/E only - already seeing efficiencies in this verses the old model and more efficient that thru contractors

## 2022

2022	2(a)	Accelerating the Wildlife Management Area Program - Phase XIV	PF	5,660,000	3%	0%	AQ: \$0 spent to date - 2 in progress; IDP = \$39,600
2022	2(b)	RIM Grasslands Reserve Phase IV	BWSR	4,536,000	0%	0%	
2022	2(c)	Prairie Chicken Habitat Partnership of the Southern Red River Valley - Phase VIII	PF with Prairie Chicken	4,440,000	16%	21%	Same spent since last update; AQ: 18% spent to date; IDP = \$18,000
2022	2(d)	MN Prairie Recovery Program Phase 12	TNC	4,512,000	0%	0%	working on Phase 11 funds
2022	2(e)	Enhanced Public Land - Open Landscapes - Phase II	PF with Sharp Tailed Grouse	2,557,000	2%	0%	Same spent since last update; AQ: \$0 spent to date; IDP = \$13,200
2022	2(f)	RIM Buffers for Wildlife and Water - Phase X	BWSR	4,392,000	0%	0%	
2022	2(g)	Northern Tallgrass Prairie National Wildlife Refuge, Phase XIII	TNC	3,870,000	0%	0%	
2022	2(h)	Martin County DNR WMA Phase 6	Fox Lake	1,978,000	0%	0%	2 failed appraisals; hoping a 1031 exchange will work out with one seller
2022	2(i)	DNR Grassland Enhancement - Phase 14	DNR	3,088,000	0%	2%	
2022	3(a)	Minnesota Forest Recovery Project: Phase II	TNC	4,585,000	17%	37%	AQ: \$0 spend to date;

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2022	3(b)	2022 Camp Ripley Sentinel Landscape ACUB Phase X	Morrison County SWCD / BWSR	2,983,000	46%	48%	AQ: 51% spend to date
2022	3(c)	Minnesota Forests for the Future Phase IX	DNR	2,501,000	0%	0%	
2022	3(d)	Big Woods Protection at Stieg Woods		1,020,000			
2022	3(e)	DNR Forest Enhancement Phase 2	DNR	2,172,000	1%	4%	
2022	4(a)	Accelerating the Waterfowl Production Area Program - Phase XIV	PF	5,537,000	66%	58%	AQ: 79% spent to date;
2022	4(b)	Wetland Habitat Protection and Restoration Program - Phase 7	MLT	3,330,000	0%	0%	AQ: \$0 spend to date;
2022	4(c)	Wild Rice Shoreland Protection - Phase VIII	DNR	1,470,000	7%	14%	AQ: 8% spent to date
2022	4(d)	Shallow Lake & Wetland Protection & Restoration Program - Phase XI	DU	4,779,000	56%	59%	AQ: 43% spent to date
2022	4(e)	RIM Wetlands - Restoring the most productive habitat in Minnesota's Prairie Pothole Region	BWSR	4,199,000	0%	0%	2 easements encumbered, totaling 50% of anticipated acres
2022	4(f)	Living Shallow Lake Enhancement & Wetland Restoration Initiative - Phase VIII	DU	5,155,000	23%	4%	R/E only
2022	4(g)	DNR Accelerated Shallow Lakes and Wetland Enhancements Phase 14	DNR	2,301,000	8%	0%	R/E only
2022	5(a)	Dakota County Habitat Protection/Restoration Phase VIII	Dakota County	6,066,000	4%	9%	AQ: 11% easement spent to date, \$0 Fee spent; in the process of developing mgmt plans in 5 cities where R/E will take place - no RFP issued to date
2022	5(b)	Integrating Habitat and Clean Water	BWSR	2,358,000	0%	0%	
2022	5(c)	Protecting Coldwater Fisheries on Minnesota's North Shore - Phase 2	MLT	3,395,000	2%	0%	AQ: \$0 spent to date
2022	5(d)	Southeast Minnesota Protection and Restoration Phase 10	TPL	5,358,000	0%	0%	AQ: \$0 spent to date
2022	5(e)	Mississippi Headwaters Habitat Corridor Project Phase 7	MHB; BWSR; TPL;	5,465,000	65%	124%	AQ: 99% Fee spent to date; \$0 easements spent
2022	5(f)	Shell Rock River Watershed Habitat Restoration Program - Phase XI	Shell Rock WD	1,438,000	1%	0%	
2022	5(g)	DNR WMA and SNA Acquisition, Ph. 14	DNR	1,426,000	0%	0%	
2022	5(h)	Cannon River Watershed Habitat Protection and Restoration Program - Phase 11	Clean Rivers Partners; TPL, GRG,	2,636,000	54%	42%	AQ: 85% spent to date
2022	5(i)	Washington County Habitat Protection and Restoration Partnership	Washington County	4,288,000	2%	0%	AQ: \$0 spent to date
2022	5(j)	Metro Big Rivers Phase 12	MVNWT; FMR; MLT; TPL	8,200,000	34%	9%	AQ: \$0 easement spent, Fee 65% spent
2022	5(k)	St. Croix Watershed Habitat Protection and Restoration Phase 3	Wild Rivers Conservancy; MLT; TPL;	3,704,000	2%	0%	
2022	5(l)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase VIII	NWLT; MLT;	4,536,000	14%	60%	AQ: Fee 37% spent; \$0 easements spent

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2022	5(m)	Sauk River Watershed Habitat Protection & Restoration, Phase 4	Sauk River WD,PF, MLT	4,091,000	5%	15%	AQ: \$0 Fee spent to date; 3% easements spent
2022	5(n)	DNR Aquatic Habitat Restoration and Enhancement - Phase 5	DNR	5,177,000	1%	0%	R/E only
2022	5(o)	Klondike Clean Water Retention Project part 2	Two Rivers WD	988,000	0%	0%	R/E only
2022	5(p)	Buffalo River Watershed Stream Habitat Program - Phase 2	Buffalo Red River WD	2,407,000	4%	0%	R/E only
2022	5(q)	DNR St. Louis River Restoration Initiative Ph. 9	DNR	4,916,000	2%	6%	R/E only
2022	5(r)	DNR Fish Passage Enhancement through Targeted Culvert Replacement - Phase 1	DNR	852,000	0%	0%	R/E only
2022	5(s)	Restoring and Enhancing Minnesota's Important Bird Areas, Phase 3	Audubon MN	2,140,000	11%	20%	R/E only
2022	5(t)	Enhancing Metro and North Shore Trout Stream Habitats	MN TU	1,158,000	0%	0%	R/E only
2022	5(u)	Daylighting Phalen Creek		3,312,000	reminder sent 8/10		

## 2023

Only programs anticipating needing reimbursement prior to February 2024 submitted an update.

2023	2(a)	MN Prairie Recovery Program Phase 13		3,856,000			
2023	2(b)	Martin County DNR WMA Phase 7		2,137,000			
2023	2(c)	RIM Grassland Reserve Phase V		2,747,000			
		Prairie Chicken Habitat Partnership of the					
2023	2(d)	Southern Red River Valley - Phase IX		4,400,000			
2023	2(e)	Working Lands for Habitat		2,709,000			
2023	2(f)	Accelerating the Wildlife Management Area Program - Phase XV		5,216,000			
		Accelerating the USFWS Habitat					
2023	2(g)	Conservation Easement Program - Phase IV		5,077,000			
2023	2(h)	DNR Grassland Enhancement Phase 15		3,003,000			
2023	2(i)	Enhanced Public Land - Grasslands - Phase VI		2,772,000			
		Hardwood Hills Habitat Conservation					
2023	3(a)	Program		1,894,000			
		Camp Ripley Sentinel Landscape Protection					
2023	3(b)	Program ACUB, Phase XI		2,133,000			

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
		Protection/Enhancement of Public Land Forest Habitats Through Strategic Acquisition of Private Land Inholdings		1,046,000			
2023	3(c )			1,046,000			
2023	3(d)	DNR Forest Enhancement Phase III RIM Wetlands - Restoring the Most Productive Habitat in Minnesota, Phase 12		4,122,000			
2023	4(a)			4,122,000			
2023	4(b)	Shallow Lake & Wetland Protection & Restoration Program - Phase XII		7,061,000			
2023	4(c )	Wetland Habitat Protection and Restoration Program - Phase 8		3,012,000			
2023	4(d)	Accelerating the Waterfowl Production Area Acquisition Program - Phase XIV		5,231,000			
2023	4(e )	Wetland Enhancement in the Big Woods Living Shallow Lakes & Wetlands Enhancement & Restoration Initiative - Phase IX		619,000			
2023	4(f)			6,634,000			
2023	4(g)	Voyageurs National Park Wetland Restoration Project, Phase 3		1,153,000			
2023	4(h)	Accelerated Shallow Lakes and Wetland Enhancements Phase 15		3,695,000			
2023	4(i)	Bone Lake South Wetland Acquisition	Comfort / Forest Lake WD	1,942,000	0%	0%	
2023	5(a)	Hennepin County Habitat Conservation Program - Phase 3		4,649,000			
2023	5(b)	Anoka Sand Plain Habitat Conservation - Phase 8		3,269,000			
2023	5(c )	Accelerating Habitat Conservation in Southwest Minnesota - Phase 2		3,071,000			
2023	5(d)	Buffalo-Red River Watershed District Stream Habitat Program – Phase 3		3,748,000			
2023	5(e )	Southeast Minnesota Protection and Restoration Phase 11		3,675,000			
2023	5(f)	Protecting Minnesota's Lakes of Outstanding Biological Significance - Phase 2		3,648,000			
2023	5(g)	Fisheries Habitat Protection on Strategic North Central Minnesota Lakes - Phase IX		3,719,000			
2023	5(h)	DNR WMA & SNA Acquisition - Phase 15		2,340,000			
2023	5(i)	DNR Trout Stream Conservation Easements - Phase 3		1,043,000			
2023	5(j)	Metro Big Rivers Phase 13	MVT; FMR; GRG; TPL; MLT	15,339,000	0%	0%	
2023	5(k)	St. Croix Watershed Habitat Protection and Restoration Phase 4		13,306,000			

ML Year	Subd (green = final in draft)	Project Title	Organization	Appropriation Amount	% Funds Spent to Date (Aug 2022)	% of Acres Completed to Date	NOTES
2023	5(l)	Shell Rock River Watershed Habitat Restoration Program Phase XII		2,198,000			
2023	5(m)	Integrating Habitat and Clean Water Phase 2		3,269,000			
2023	5(n)	Cannon River Watershed Habitat Restoration and Protection Program - Phase 12		2,981,000			
2023	5(o)	Enhance Metro and SE MN Trout Stream Habitats, Phase 2		1,690,000			
2023	5(p)	Lake Nokomis Shoreline Enhancements for Turtles and Pollinators, Phase 2		755,000			
2023	5(q)	Upper Sioux Community Habitat Restoration Phase I	Upper Sioux Community	966,000	0%	0%	
2023	5(r)	Rum River Corridor Fish and Wildlife Habitat Enhancement - Phase 2		1,699,000			
2023	5(s)	Restoring and Enhancing Minnesota's Important Bird Areas in the St. Croix River Valley		1,034,000			
2023	5(t)	DNR St. Louis River Restoration Initiative – Phase 10		2,596,000			
2023	5(u)	DNR Aquatic Habitat Restoration and Enhancement - Phase 11		4,122,000			
2023	5(v)	DNR Roving Crew Phase 2		8,732,000			